Submit 3 Copies to Appropriate District Office	State of New Mexico Energy, Minerals and Natural Resources Department				Form C-103 SF Revised 1-1-89	
DISTRICT I P.O. Box 1980, Hobbs, NM 88240 DISTRICT II P.O. Drawer DD, Artesia, NM 88210 DISTRICT III 1000 Rio Brazos Rd., Aztec, NM 87410	OIL CONSERVATION DIVISION P.O. Box 2088 Santa Fe, New Mexico 87504-2088 FEB 2 8 1994			WELL API NO. 30-015-2784 5. Indicate Type of Le 6. State Oil & Gas Le	STATE FEE X	
1000 Rio Brazos Rd., AZEC, NM STATO SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)				7. Lease Name or Uni Roy AET	it Agreement Name	
 Type of Well: OIL WELL X Name of Operator YATES PETROLEUM CORP Address of Operator 105 South 4th St., A 		(505	5) 748-1471	8. Well No. 5 9. Pool name or Wild	cat r Draw U/Penn	
4 Well Location	O Feet From The South	_	Line and660		ne East Line	
Section 8 Township 19S Range 25E NMPM Eddy County 10. Elevation (Show whether DF, RKB, RT, GR, etc.) 10. Elevation (Show whether DF, RKB, RT, GR, etc.) 0 0 0 0 11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data 0 0 0 0						
11. Check NOTICE OF IN	TENTION TO:		SU			
PERFORM REMEDIAL WORK	PLUG AND ABANDON CHANGE PLANS		REMEDIAL WORK			
PULL OR ALTER CASING			CASING TEST AND C			

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 26" hole 10:45 AM 2-19-94. Set 40' of 20" conductor pipe. Notified NMOCD, Artesia, NM of spud. Resumed drilling 14-3/4" hole 6:00 AM 2-22-94. Ran 24 joints 9-5/8" 36# J-55 casing set at 1069'. Guide shoe set 1069', insert float set 1024'. Cemented w/200 sx "H" + 12% Thixad, 10#/sx Gilsonite, 1/2#/sx Celloseal, 2% CaCl2 (yield 1.55, wt 14.6) and 800 sx PSL "C" + 10#/sx Gilsonite + 1/2#/sx Celloseal + 3% CaCl2 (yield 1.33, wt 14.8). PD 2:00 AM 2-24-94. Bumped plug to 500 psi, float held OK. WOC. Drilled out 12:00 AM 2-25-94. WOC 22 hours. NU and tested to 1000 psi for 15 minutes. Cut off and weld on flow nipple. Reduced hole to 8-3/4" and resumed drilling.

I hereby certify that the information above is true and complete to the best of my knowledge	e and belief.	DATE2-28-94
SIONATURE Juanita Goodlett	THE Production Supervisor	TELEPHONE NO505/748-147
(This space for State Use) SUPERVISE & DISTRICT II APPROVED BY	- TILE	MAR 3 0 1994