Drawer DD

Dispose Water

en.	- \	Artesia, NM 88210
(June 1990) DEPARTM	NITED STATES ENT OF THE INTERIOR F LAND MANAGEMENT	FORM APPROVED Budget Bureau No. 1004-0135 Expires: March 31, 1993
SUNDRY NOTICE	5. Lease Designation and Serial No. NM10191	
© Do not use this form for proposals to Use "APPLICATION F	6. If Indian, Allottee or Tribe Name IVOIr. N/A	
SUBM	7. If Unit or CA, Agreement Designation 14-08-001-11572	
1. Type of Well Si Oil Well Gas Well Other 2. Name of Operator	8. Well Name and No. East Shugart Unit # 66	
Devon Energy Corporation (New 3. Address and Telephone No.	9. API Well No.	
20 N. Broadway, Suite 100, Ol 4 Location of Well (Footage, Sec., T., R., M., or Survey	30-015-27955 10. Field and Pool, or Exploratory Area Shugart (Y-SR-Q-G)	
Sec. 34-T18S-31E, Unit L, 23	11. County or Parish, State Eddy, NM	
CHECK APPROPRIATE BOX	(s) TO INDICATE NATURE OF NOTICE, RI	EPORT, OR OTHER DATA
TYPE OF SUBMISSION	TYPE OF AC	
Notice of Intent	Abandonment	Change of Plans
Subsequent Report	Recompletion Plugging Back	New Construction Non-Routine Fracturing
Final Abandonment Notice	Casing Repair Altering Casing	Water Shut-Off

SPUD 07-23-94 at 1500 hrs. Drilled to 972'. Ran 23 jts 8 5/8" 24# J-55 8rd csg (970.68') with guide shoe at 970', float collar at 927.66' and 4 centralizers. Cemented 8 5/8" csg with 300 sx "Lite" + 2% CaCl₂ + 1/4#/sx Celloflake, mixed at 12.7 ppg= 1.84 cf/sx yield; plus 200 sx Class C + 2% CaCl₂, mixed at 14.5 ppg= 1.32 cf/sx yield. 10 sx cement circ'd to surf. Job complete at 1944 hrs 07-24-94.

13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled,

Spud and running csg

Reached TD 3990' on 07-29-94. Ran logs, DLL/MLL/GR and ZDL/CN/GR. Ran 92 jts 5 1/2" 15.5# J-55 8rd csg (3989'), float shoe at 3988', float collar at 3946.4' and 20 centralizers. Cemented 5 1/2" csg with 500 sx Lite + 5#/sx salt + 1/4#/sx Celloflake, mixed at 12.7 ppg= 1.90 cf/sx yield; tailed with 500 sx Class C + 3% salt + 1/4#/sx Celloflakes + .5% FL-62, mixed at 14.8 ppg= 1.34 cf/sx yield. 75 sx cement circ'd to surf. Job completed at 1130 hrs 07-31-94.

Released rig at 1330 hrs 07-30-94. Waiting on completion.

give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

4. I hereby certify that the foregoing is true and correct. Signod Candace R. Hisham	Title _	Candace R. Graham Engineering Tech.	Date	08-08-94
(This space for Federal or State office use) Approved by Conditions of approval, if any:	Tide			
ide 18 U.S.C. Section 1001, makes it a crime for any			J. F.	ARA