

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088
Santa Fe, New Mexico 87504-2088

AUG 29 '94

O. C. D.

ARTESIA, OFFICE

WELL API NO.

30-015-28053

5. Indicate Type of Lease

STATE ☒

FEE ☐

6. State Oil & Gas Lease No.

K-6096

7. Lease Name or Unit Agreement Name

State K

8. Well No.

3

9. Pool name or Wildcat

N. Dagger Draw Upper Penn

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:

OIL
WELL ☒

GAS
WELL ☐

OTHER

2. Name of Operator

YATES PETROLEUM CORPORATION

3. Address of Operator

105 South Fourth Street - Artesia, NM 88210

4. Well Location

Unit Letter K : 1980 Feet From The South Line and 1980 Feet From The West Line

Section 28

Township 19S

Range 25E

NMPM

Eddy

County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)

3480' GR

11.

Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

PULL OR ALTER CASING ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐

ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐

PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☐

OTHER: Surface casing & cement ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TD 1150'. Ran 26 joints of 9-5/8" 36# J-55 ST&C (1170.43') of casing set at 1150'. Guide shoe set at 1150'. Insert float set at 1105'. Cemented with 900 sacks Pacesetter Lite, 1/4#/sack celloseal, 10#/sack gilsonite and 3% CaCl2 (yield 1.98, weight 12.5). Tailed in with 200 sacks Class C 2% CaCl2 (yield 1.32, weight 14.8). PD 8:00 PM 8-18-94. Bumped plug to 1000#, OK. Circulated 105 sacks. WOC. Drilled out at 9:00 PM 8-19-94. WOC 25 hours. Nippled up and tested to 3000#, OK. Tested casing to 1000# for 30 minutes, OK. Reduced hole to 8-3/4". Resumed drilling.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

Rusty Klein

TITLE

Production Clerk

DATE 8-25-94

505-748-1471
TELEPHONE NO.

TYPE OR PRINT NAME

Rusty Klein

(This space for State Use)

ORIGINAL SIGNED BY TIM W. GUM
DISTRICT II SUPERVISOR

APPROVED BY

TITLE

DATE