

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

CLSF
BP

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO.

30-015-28150

5. Indicate Type of Lease

STATE ☐

FEE ☒

6. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:
Oil ☒
WELL ☐

Gas ☐
WELL ☐

OTHER ☐

2. Name of Operator

YATES PETROLEUM CORPORATION

3. Address of Operator

105 South Fourth Street - Artesia, NM 88210

7. Lease Name or Unit Agreement Name

Tackitt AOT

8. Well No.

9. Pool name or Wildcat

N. Dagger Draw Upper Penn

4. Well Location

Unit Letter 1650 Feet From The South Line and 990 Feet From The East Line

Section 28

Township 19S

Range 25E

NMPM

Eddy

County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)

3472' GR

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

REMEDIAL WORK ☐

ALTERING CASING ☐

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

COMMENCE DRILLING OPNS. ☐

PLUG AND ABANDONMENT ☐

PULL OR ALTER CASING ☐

CASING TEST AND CEMENT JOB ☐

OTHER: ☐

OTHER: Resume drilling, surface casing & cmt ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Resumed drilling a 14-3/4" hole with rotary tools at 8:30 AM 11-14-94.

TD 1155'. Reached TD at 7:45 AM 11-16-94. Ran 26 joints of 9-5/8" 36# J-55 ST&C (1158') of casing set at 1155'. 1-Texas Pattern notched guide shoe set at 1155'. Insert float set at 1110'. Cemented with 200 sacks Thixad, 10#/sack gilsonite, 1/4#/sack celloseal and 3% CaCl2 (yield 1.3, weight 14.6) and 900 sacks Pacesetter Lite "C", 10#/sack gilsonite, 1/4#/sack celloseal and 2% CaCl2 (yield 1.99, weight 12.5). Tailed in with 200 sacks Class C 2% CaCl2 (yield 1.32, weight 14.8). PD 7:00 PM 11-16-94. Bumped plug to 500 psi, OK. Cement did not circulate. WOC 6 hours. Ran Temperature Survey and found top of cement at 250'. Ran 1". Would not go past 150'. Spotted 200 sacks Class C 4% CaCl2. PD 4:45 AM 11-17-94. WOC 1-1/4 hours. Ran 1". Tagged cement at 90". Filled hole with 3 yards of Ready-Mix. WOC. Tested casing to 1000# for 30 minutes, OK. Drilled out at 8:45 AM 11-18-94. WOC 37 hours and 45 minutes. Reduced hole to 8-3/4". Resumed drilling.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

TITLE

Production Clerk

DATE Dec. 1, 1994

TYPE OR PRINT NAME

Rusty Klein

505-748-1471
TELEPHONE NO.

(This space for State Use)
ORIGINAL SIGNED BY TIM W. GUM
DISTRICT II SUPERVISOR

TITLE

DATE

DEC 2 2 1994