

30-015-28164

Operator <i>Hearburg Prod. Co.</i>		Lease <i>Sakewood Farms 12</i>		Well # <i>1</i>	
Location of Well	Unit <i>2</i>	Section <i>12</i>	Township <i>19</i>	Range <i>26</i>	County <i>Eddy</i>
Drilling Contractor <i>Peterson</i>	Casing <i>60x1</i>		Type of Equipment <i>R</i>		

APPROVED CASING PROGRAM

* Witness

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<i>12 1/4</i>	<i>* 8 5/8</i>	<i>24 #</i>		<i>1100</i>	<i>1300/Circ.</i>
<i>7 7/8</i>	<i>5 1/2</i>	<i>17.20 * 13 #</i>		<i>9500</i>	<i>1400/Tie Back To 3 3/8</i>

Casing Data:

Surface _____ joints of *9 5/8*" inch *36* # Grade *J-55*

(Approved) (Rejected)

Inspected by *M.S.* date *Dec 27-44*

Cementing Program

Size of hole *14.75*" Size of Casing *9.625* Sacks cement required _____Type of Shoe used *guide* Float collar used *insert* Btm 3 jts welded *yes*TD of hole *1112'* Set *1112'* Feet of *9 5/8*" Inch *36* # Grade *J-55*New+used csg. @ *1112'* with *150 270cc* sacks neat cement around shoe+ *800* sax *35/65 per* additives *670 gel, 270cc, 1/4" floreal, 12.8*Plug down @ *3820* (AM) (PM) Date *Dec 28-44*Cement circulated *yes* No. of Sacks *123 ex*Cemented by *Dowell* Witnessed by *Mark Stubblefield*

Temp. Survey ran @ _____ (AM) (PM) Date _____ top cement @ _____

Casing test @ _____ (AM) (PM) Date _____

Method Used _____ Witnessed by _____

Checked for shut off @ _____ (AM) (PM) Date _____

Method used _____ Witnessed by _____

Remarks: _____

14.75" hole R.T - 40 hrs

L.D.B. - 982