

30-015-28327

Operator <u>Yates Petr. Corp</u>		Lease <u>Aparejo "APA"</u>		Well # <u>1</u>	
Location of Well	Unit <u>D</u>	Section <u>16</u>	Township <u>19</u>	Range <u>25</u>	County <u>Eddy</u>
Drilling Contractor <u>Undesignated</u>			Type of Equipment <u>Rotary</u>		

APPROVED CASING PROGRAM* Witness

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<u>14 3/4</u>	<u>* 9 5/8</u>	<u>36 # J-55</u>		<u>1150'</u>	<u>1100 Circ</u>
<u>8 3/4</u>	<u>7</u>	<u>23 # + 26 #</u>		<u>T.D.</u>	<u>1350</u>
		<u>J-55 + N-80</u>		<u>8350'</u>	

Casing Data:

Surface _____ joints of 9 5/8" inch 40 # Grade J-55(Approved) (Rejected)Inspected by M.S. date 2-9-95

Cementing Program

Size of hole 14 3/4" Size of Casing 9 5/8" Sacks cement required _____Type of Shoe used guide Float collar used insert Btm 3 jts welded yesTD of hole 1155' Set 1155' Feet of 9 5/8" Inch 40 # Grade J-55New-used csg. @ 1155' with 200 2700 sacks neat cement around shoe+ 900 sack P/L-C. additives 10 # Gilsonite, 1 # floccal, 3 # accPlug down @ 8:30 (AM) (PM) Date 2-9-95Cement circulated yes No. of Sacks 16500Cemented by Western Company Witnessed by Mike Stubblefield

Temp. Survey ran @ _____ (AM) (PM) Date _____ top cement @ _____

Casing test @ _____ (AM) (PM) Date _____

Method Used _____ Witnessed by _____

Checked for shut off @ _____ (AM) (PM) Date _____

Method used _____ Witnessed by _____

Remarks: _____

14 3/4" Hole B.T. - 22 hours.

L.D.B. - 1023'