

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO.

30-015-28374

5. Indicate Type of Lease

STATE ☐

FEE ☒

6. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:

OIL
WELL ☒

GAS
WELL ☐

OTHER

2. Name of Operator

YATES PETROLEUM CORPORATION

3. Address of Operator

105 South 4th St., Artesia, NM 88210

4. Well Location

Unit Letter A : 660 Feet From The North Line and 660 Feet From The East Line

Section 20

Township 19S

Range 25E

NMPM

Eddy

County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)

3525' GR

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

PULL OR ALTER CASING ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☐

OTHER: Production casing & cement ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TD 8360'. Reached TD at 7:00 AM 5-12-95. Ran 205 joints of 7" 26# & 23# casing as follows: 18 joints of 7" 26# N-80 sandblasted (733.75'); 9 joints of 7" 26# J-55 sandblasted (343.43'); 57 joints of 7" 26# J-55 varnished (2326.25'); 90 joints of 7" 23# J-55 varnished (3720.97'); 27 joints of 7" 26# J-55 varnished (1093.26') and 4 joints of 7" 26# N-80 varnished (143.91') (Total 8361.57') of casing set at 8360'. 1-float shoe set at 8360'. Float collar set at 8318'. DV tool set at 8178'. Marker joint set at 7304'. Cemented in two stages as follows: Stage 1: 1450 sacks Super "C". 4/10% CF-2, 3/10% CF-14A, 3.42#/sack salt and 8#/sack hiseal (yield 1.76, weight 13.0). PD 7:00 PM 5-13-95. Bumped plug to 2000 psi for 1 minute. Circulated 97 sacks. Circulated through DV tool for 3 hours. Stage 2: cemented with 800 sacks Pacesetter Lite "C", 5#/sack gilsonite, 5#/sack salt and 1/4#/sack celloseal (yield 2.01, weight 12.45). Tailed in with 100 sacks Class "H" Neat (yield 1.18, weight 15.6). PD 11:58 PM 5-13-95. Bumped plug to 2500 psi for 1 minute. Circulated 153 sacks. WOC. Released rig at 4:00 AM 5-14-95. Waiting on completion unit.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

Rusty Klein

TITLE

Production Clerk

DATE

5-15-95

TYPE OR PRINT NAME

Rusty Klein

TELEPHONE NO. 505/748-1471

(This space for State Use)

ORIGINAL SIGNED BY THE DISTRICT
DISTRICT II SUPERVISOR

APPROVED BY

TITLE

DATE

MAY 17 1995

CONDITIONS OF APPROVAL, IF ANY: