

05/13/95

Well spudded 1900 hrs.

05/15/95

RU csg crew and run 9-5/8" csg.

05/16/95

Run and cmt 28 jts 9-5/8" 40# K-55 LT&C csg @ 1,102' using 850 sx cmt. Circ 113 sx cmt to surface. WOC, cut-off csg, weld on wellhead and test to 1,000 psi. NU BOPE and test.

RECEIVED

JUN 15 1995

OIL CON. DIV.

DIST. 2