

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO.
30-015-28542

5. Indicate Type of Lease
STATE ☒ FEE ☐

6. State Oil & Gas Lease No.
LG-864

7. Lease Name or Unit Agreement Name
Amole AMM State Com

8. Well No.
24

9. Pool name or Wildcat
Dagger Draw Upper Penn, North

10. Elevation (Show whether DF, RKB, RT, GR, etc.)
3476' GR

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:
OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. Name of Operator
YATES PETROLEUM CORPORATION

3. Address of Operator
105 South 4th St., Artesia, NM 88210

4. Well Location
Unit Letter I : 1980 Feet From The South Line and 660 Feet From The East Line
Section 16 Township 19S Range 25E NMPM Eddy County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)
3476' GR

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: Production casing & cement ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TD 8230'. Reached TD at 3:30 AM 3-25-98. Ran 201 joints of 7" 26# & 23# casing as follows: 19 joints of 7" 26# N-80 sandblasted (755.85'); 2 joints of 7" 26# N-80 varnished (80.52'); 49 joints of 7" 26# J-55 varnished (2021.47'); 120 joints of 7" 23# J-55 varnished (4920.78') and 11 joints of 7" 26# J-55 varnished (459.42') (Total 8238.04') of casing set at 8230'. Float shoe set at 8230'. Float collar set at 8185'. Bottom marker joint set at 7474'. Cemented with 700 sacks "H" (65-35-6), 5#/sack salt, 3%/sack FL52, 1/4#/sack celloflake and 5#/sack gilsonite (yield 2.05, weight 12.5). Tailed in with 200 sacks Super C (61-15-11), 3#/sack salt, .44#/sack FL52, .44#/sack FL25 and 8#/sack gilsonite (yield 1.63, weight 13.0). PD 8:15 PM 3-26-98. Bumped plug to 2500 psi for 5 minutes, OK. Circulated 23 sacks. WOC. Released rig at 12:15 AM 3-27-98.

Waiting on completion unit.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Rusty Klein TITLE Operations Technician DATE March 27, 1998
TYPE OR PRINT NAME Rusty Klein TELEPHONE NO. 505/748-1471

(This space for State Use)

ORIGINAL SIGNED BY TIM W. GUM
DISTRICT II SUPERVISOR

APPROVED BY _____ TITLE _____ DATE 4-2-98

CONDITIONS OF APPROVAL, IF ANY: