

30-015-28853

Operator <u>Water Petr. Corp.</u>		Lease <u>Marshall APH</u>		Well # <u>3</u>	
Location of Well	Unit <u>C</u>	Section <u>9</u>	Township <u>19</u>	Range <u>25</u>	County <u>Eddy</u>
Drilling Contractor	<u>NA</u>		Type of Equipment <u>R</u>		

APPROVED CASING PROGRAM

* Witness 9 5/8

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<u>14 3/4</u>	* <u>9 5/8</u>	<u>36 # J-55</u>		<u>1150'</u>	<u>1100 Circ</u>
<u>8 3/4</u>	<u>7</u>	<u>23 # + 26 #</u>		<u>TD</u>	<u>1350 Circ</u>
		<u>J-55, N-80</u>			

Casing Data:

Surface _____ joints of 9 5/8" inch 36 # Grade J-55

(Approved) (Rejected)

Inspected by M.S. date _____

Cementing Program

Size of hole 14 3/4" Size of Casing 9 5/8" Sacks cement required _____Type of Shoe used guide Float collar used insert Btm 3 jts welded yesTD of hole 1160' Set 1160' Feet of 9 5/8" Inch 36 # Grade J-55New-used csg. @ 1160' with 200 2.2a sacks neat cement around shoe+ 800 sax B.J. Lyle additives 10# gilsonite, 1/4# celoseal, 270 ccPlug down @ 1:30 (AM) (PM) Date 4-22-96Cement circulated No No. of Sacks - 0 -Cemented by B.J. Witnessed by Mike StubblefieldTemp. Survey ran @ 6:30 (AM) (PM) Date 4-22-96 top cement @ 200' *

Casing test @ _____ (AM) (PM) Date _____

Method Used _____ Witnessed by _____

Checked for shut off @ _____ (AM) (PM) Date _____

Method used _____ Witnessed by _____

Remarks: + 200 sx C.I.H. 1670 thickset, 10# gilsonite, 1/4# celoseal,

* Ran 1" lbs & Tagged TOC @ 205' cased w/ 250 sx. Circ. to surface.

L.D.B. - 918'

14 3/4" hole R.T. - 34 hrs

L.C. - 513'