

| | |
|------------------------|---|
| NO. OF COPIES RECEIVED | 3 |
| DISTRIBUTION | |
| SANTA FE | / |
| FILE | / |
| U.S.G.S. | |
| LAND OFFICE | |
| OPERATOR | / |

RECEIVED

NEW MEXICO OIL CONSERVATION COMMISSION

O. C. C.
ARTESIA, OFFICE

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-55

| |
|--|
| 5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/> |
| 5. State Oil & Gas Lease No. LG 2478 |
| 7. Unit Agreement Name |
| 8. Farm or Lease Name DELTA STATE COM. |
| 9. Well No. |
| 10. Field and Pool, or Wildcat Und. S. Millman-Morrow |
| 12. County Eddy |

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

| | |
|--|---|
| 1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER- 2. Name of Operator MONSANTO COMPANY ✓ 3. Address of Operator 1330 Midland NBT, Midland, Texas 79701 4. Location of Well UNIT LETTER K, 1980 FEET FROM THE South LINE AND 2180 FEET FROM THE West LINE, SECTION 20 TOWNSHIP 19S RANGE 28E NMPM. | 15. Elevation (Show whether DF, RT, GR, etc.) |
|--|---|

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

| | |
|--|---|
| NOTICE OF INTENTION TO: | SUBSEQUENT REPORT OF: |
| PERFORM REMEDIAL WORK <input type="checkbox"/> | REMEDIAL WORK <input type="checkbox"/> |
| TEMPORARILY ABANDON <input type="checkbox"/> | COMMENCE DRILLING OPNS. <input type="checkbox"/> |
| PULL OR ALTER CASING <input type="checkbox"/> | CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/> |
| OTHER <input type="checkbox"/> | OTHER <input type="checkbox"/> |
| PLUG AND ABANDON <input type="checkbox"/> | ALTERING CASING <input type="checkbox"/> |
| CHANGE PLANS <input type="checkbox"/> | PLUG AND ABANDONMENT <input type="checkbox"/> |

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 12 1/4" hole to 2835' & set 9 5/8" 36# K-55 ST&C New Castin at 2835' and cemented to surface 100 Sx. RFC + 1000 Sx. Lite w/ 5# Gil, 1/4# Celloflakes, 2% CaCl + 200 Sx. Class C w/ 2% CaCl;
Plug down 1:15 AM 7/9/78.
WOC 24 Hrs & tested w/ 1500 psi for 30 Mins., held OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED D. E. Brown TITLE Regional Prod. Mgr. DATE 7/17/78

APPROVED BY W. A. Gressett TITLE SUPERVISOR, DISTRICT II DATE JUL 21 1978

CONDITIONS OF APPROVAL, IF ANY: