

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	/
FILE	/
U.S.G.S.	
LAND OFFICE	
OPERATOR	/

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-101
Effective 1-1-65

RECEIVED

OCT 26 1978

SUNDARY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO ABANDON OR TO PERFORM WORK ON A DIFFERENT RESERVOIR.
SEE APPLICATION FOR PERMIT TO PRODUCE OIL, GAS AND PROPOSALS.)

1. ☐ OIL WELL ☒ GAS WELL ☐ OTHER	2. Name of Operator Southland Royalty Company	3. Address of Operator 1100 Wall Towers West, Midland, TX 79701	4. Location of Well UNIT LETTER N 860 FEET FROM THE south LINE AND 2057 FEET FROM THE west LINE, SECTION 19 TOWNSHIP 19-S RANGE 28-E RANGE.	5. Elevation (Show whether DF, RT, GR, etc.) 3493' GR	6. State of Lease State 19 Com.	7. Well No. 2	8. Field and Pool, or Widest Undesignated South Millman (Morrow)	9. County Eddy
--	---	---	---	---	---	-------------------------	--	--------------------------

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐
OTHER ☐

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOBS ☐
OTHER ☒ **Completion in Morrow**

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐
OTHER ☒

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- 9-27-78 MI&RU pulling unit. GIH w/4 3/4" bit; circ hole w/2% KCl wtr, POH. Test 5 1/2" csg to 2000# for 30 min. Held OK.
- 9-28-78 Run GR Corr. log. GIH w/tbg, pkr. Spot 250 gals 10% acetic acid; set pkr @ 10,650'. Swab to 5000'. Perf Morrow "E" Sd (2 spf) 10,902-920'; 10,948-952'; 11,014-018'; 11,058-062'.
- 9-30-78 Acidize w/3000 gals 7 1/2% M-S acid, 112,000 SCF N₂, 80 ball sealers. Treat @ 8000# @ 4 BPM; ISIP 5000#, 15" 4600#, 30" 4000#.
- 10-1-78 Flow 115 MCF/D; no fluid.
- 10-6-78 Take BHP. BHSIP 4535'/72 hr.
- 10-18-78 Perf Morrow "A" Sd (2 spf) 10,748-750'; 10,769-774'; 10,789-791', 10,798 808'; 10,814-823'; 10,836-847'.
- 10-19-78 Acidize all perfs w/6000 gals 7 1/2% M-S acid @ 8600# @ 4.1 BPM using ball sealers.
- 10-23-78 Well flowing 1,133 MCF/D, 12 BOPD, 8 BWPD; 165# FTP. Continuing to test.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED C. Harney TITLE District Engineer DATE 10-23-78

APPROVED BY W. A. Gressett TITLE SUPERVISOR, DISTRICT II DATE OCT 27 1978

CONDITIONS OF APPROVAL, IF ANY: