

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	/
FILE	/
U.S.G.S.	
LAND OFFICE	
OPERATOR	/

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-101
Supersedes Old
C-102 and C-103
Effective 1-1-65

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR NOTICES TO OIL OR GAS PRODUCERS TO PLUG BACK TO A DIFFERENT RESERVOIR.
SEE APPLICATION FOR REPORT ON PLUG BACK TO A DIFFERENT RESERVOIR.)

5a. Indicate Type of Lease	
State ☒	For ☐
5. State Oil & Gas Lease No.	
L-6654	
7. Unit Agreement Name	
-	
8. Form of Lease Name	
State "19" Comm.	
9. Well No.	
1	
10. Field and Pool, or Wildcat	
Undesignated (Morrow)	
12. County	
Eddy	

1. ☐ OIL WELL ☒ GAS WELL ☐ OTHER

2. Name of Operator
Southland Royalty Company ✓

3. Address of Operator
1100 Wall Towers West, Midland, TX 79701

4. Location of Well

UNIT LETTER F 1980 FEET FROM THE north LINE AND 2043 FEET FROM
THE west LINE, SECTION 19 TOWNSHIP 19-S RANGE 28-E NMPH.

11. Elevation (Show whether DF, RT, GR, etc.)
3508.2' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐

TEMPORARILY ABANDON ☐

PULL OR ALTER CASING ☐

OTHER ☐

PLUG AND ABANDON ☐

CHANGE PLANS ☐

OTHER ☐

REMEDIAL WORK ☐

COMMENCE DRILLING OPNS. ☐

CASING TEST AND CEMENT JOBS ☒

OTHER ☐

ALTERING CASING ☐

PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 7 7/8" hole to 11,100'. MW 9.5, Vis 38, WL 4, pH 11. Ran Dresser Atlas Compensated Densilog/Neutron, Dual Laterolog. Ran 323 jts 4 1/2" 11.6# S-95, N-80, K-55 casing, set @ 11,100'. Cemented 1st stage w/500 sx Class "H" cement, 1% D-19, .8% D-31, 5# KCL/sk. Opened DV tool @ 9922'. Cemented 2nd stage w/750 sx Class "H" cement, 1% D-19, .8% D-31, 5# KCL, 1/4# Cello-flake, 5# Gilsonite/sk. Plug down @ 1:40 a.m., 1-25-78. Rig released @ 8 a.m., 1-25-78. WOC from 1-25-78 until 1-29-78. Rigged up completion unit 1-29-78. Drilled out DV tool @ 9922', pressure tested DV tool and 4 1/2" casing to 2000# for 30 min, held O.K. Prep to initiate well completion.

RECEIVED

FEB 3 1978

O.C.C.
ARTERIA, OFFICE

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED C. Harvey Carr TITLE District Engineer DATE 2-2-78

APPROVED BY W. A. Gressett TITLE SUPERVISOR, DISTRICT II DATE FEB - 6 1978

CONDITIONS OF APPROVAL, IF ANY: