State of New Mexico Form C-103 Submit 3 Copies Energy,nerals and Natural Resources Department Revised 1-1-89 to Appropriate District Office OIL CONSERVATION DIVISION DISTRICT WELL API NO. P.O. Box 1980, Hobbs, NM 88240 2040 Pacheco St. 30-015-29360 87505 DISTRICTI Santa Fe, 5. Indicate Type of Lease P.O. Drawer DD, Artesia, NM 88210 FEE IX DISTRICT III 6. State Oil & Gas Lease No. 1000 Rio Brazos Rd., Aztec, NM 87410 SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A 7. Lease Name or Unit Agreement Name DIFFERENT RESERVOIR. USE APPLICATION FOR PENE CE (FORM C-101) FOR SUCH PROPOSALS.) Bradshaw 1. Type of Well: WELL. X WELL COSTER 8. Well No. 2. Name of Operator Titan Resources I, Inc. 9. Pool name or Wildcat 3. Address of Operator 500 W. Texas, Suite 500, Midland, Texas 79701 Penasco Draw Upper Penn 4. Well Location 1980 Feet From The West Unit Letter N : 660 Feet From The South Line and Range 25E Eddy County Section Township 10. Elevation (Show whether DF, RKB, RT, GR, etc.) 3543 GR Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data 11. NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF: ALTERING CASING PERFORM REMEDIAL WORK REMEDIAL WORK PLUG AND ABANDON PLUG AND ABANDONMENT **CHANGE PLANS** COMMENCE DRILLING OPNS. TEMPORARILY ABANDON CASING TEST AND CEMENT JOB X **PULL OR ALTER CASING** OTHER:_Spud OTHER: 12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103. 3/14/97 Spud 14 3/4" hole. 3/18/97 Depth 1200'. Ran 33 jts 9 5/8", 36 lb/ft, J-55 ST&C casing. Set @ 1200'. Cemented with 900 sx Lite + 200 sx Class "C" with 2% CaCl2. Circulated 150 sx to surface.

I hereby certify that the information above in the and complete to the boot of my knowledge and belief.

SKINNATURE Project Manager

TITLE Project Manager

(915)682-6612

TYPE OR PRINT NAME RON Lechwar

(This space for State Use)

original signed by the w. Gul

3/19/97 WOC 18 hrs. Tested casing and BOP to 1000 psi - o.k.

MAY 1 4 1997

DATE .

APPROVED BY
