

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

2040 Pacheco St.
Santa Fe, NM 87505

WELL API NO. 30-015-39675
Indicate Type of Lease STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>
State Oil & Gas Lease No.
Lease Name or Unit Agreement Name BRADSHAW
Well No. 4
Pool name or Wildcat PENASCO DRAW; UPPER PENN

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)	
Type of Well: OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER	
Name of Operator TITAN RESOURCES I, INC.	
Address of Operator 500 W. TEXAS, SUITE 500, MIDLAND, TEXAS 79701	
Well Location Unit Letter <u>M</u> : <u>660</u> Feet From The <u>SOUTH</u> Line and <u>660</u> Feet From The <u>WEST</u> Line Section <u>4</u> Township <u>19S</u> Range <u>25E</u> NMPM <u>EDDY</u> County	
Elevation (Show whether DF, RKB, RT, GR, etc.) 3557' GR	

11

Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:


REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ANBANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: SPUD & SET SURFACE CASING ☒

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

8/26/97 SPUD 14 3/4" HOLE @ 10:00PM 8/26/97.

8/28/97 DRILLED 14 3/4" HOLE TO 1217'; RAN 29 JTS. 9 5/8", 36 #/FT, J-55 CSG. SET @ 1218'; CEMENTED W/ 200 SX, CLASS H W/ 10#/SX GEL, 10#/SX GILSONITE & 1/4 #/SX CELLO FLAKES FOLLOWED BY 1100 SX CLASS C 65:35 POZ W/ 5#/SK GILSONITE FOLLOWED BY 200 SX CLASS C W/ 2% CACL2. CIRCULATED 212 SX TO SURFACE. CEMENT FELL BACK. FILLED ANNULUS W/ 3 1/2 YD READY MIX - OK.

8/30/97 WOC 18 HRS.; NU BOP; TESTED BOP AND CASING TO 1000 PSI; DRILLED OUT WITH 8 3/4" BIT



I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Ron Lechwar TITLE PROJECT MANAGER DATE 09-02-97

TYPE OR PRINT NAME RON LECHWAR TELEPHONE NO. 915-498-8661

(This space for State Use)

**ORIGINAL SIGNED BY TIM W. GUM
DISTRICT II SUPERVISOR**

APPROVED BY _____ TITLE _____ DATE SEP 30 1997

CONDITIONS OF APPROVAL, IF ANY: