

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

2040 Pacheco St.
Santa Fe, NM 87505

WELL API NO.
30-015-30767

Indicate Type of Lease

STATE ☒

FEE ☐

State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

Lease Name or Unit Agreement Name
Palmillo "18" State

Type of Well:

OIL
WELL ☐

GAS
WELL ☒

OTHER

Name of Operator
Mewbourne Oil Company

Well No.
1

Address of Operator
P. O. Box 5270, Hobbs, NM 88241

Pool name or Wildcat
Turkey Track, Morrow

Well Location

Unit Letter I 1548 Feet From The South Line and 660 Feet From The East Line

Section 18 Township 19S Range 29E NMPM Eddy County

Elevation (Show whether DF, RKB, RT, GR, etc.)
3359' GR

11

Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

PULL OR ALTER CASING ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐

ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐

PLUG AND ANBANDONMENT ☐

CASING TEST AND CEMENT JOB ☒

OTHER: ☐

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

10/30/99: Spudded 17-1/2" hole

10/31/99: Drilled 17-1/2" hole to 360'. Ran 8 joints 13-3/8" 48# H40 casing to 360'. Cemented with 200 sacks 35:65 Pozmix C cement with 2% calcium chloride and 200 sacks Class H cement with 2% calcium chloride. Circulated 74 sacks cement to pit. Waited for cement to cure 18 hours prior to drilling out.

11/5/99: Drilled 12-1/4" hole to 2840'. Ran 64 joints 8-5/8" 32# J55 casing to 2840'. Cemented with 1000 sacks 35:65 Pozmix C cement with 5 lbs/sack salt and 5 lbs/sack gilsonite followed by 200 sacks Class C cement with 2% calcium chloride. Circulated 70 sacks cement to pit. Waited for cement to cure 18 hours prior to drilling out.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

Jerry Elgin

TITLE District Manager

DATE 11-08-99

TYPE OR PRINT NAME Jerry Elgin

TELEPHONE NO. 505-393-5905

(This space for State Use)

APPROVED BY

Jim W. Brown

TITLE

District Supervisor

DATE

11-23-99

CONDITIONS OF APPROVAL, IF ANY: