



CEMENT JOB REPORT

CUSTOMER Nearburg Producing Company			DATE 29-NOV-99		F.R. # 172810619		SERV. SUPV. Donald Garcia			
LEASE & WELL NAME SO. BOYD 27 #11 - API 30015308170000			LOCATION SEC-27 T-19S R-25E				COUNTY-PARISH-BLOCK Eddy New Mexico			
DISTRICT Artesia			DRILLING CONTRACTOR RIG # PETERSON #55			TYPE OF JOB Surface				
SIZE & TYPE OF PLUGS		LIST-CSG-HARDWARE			PHYSICAL SLURRY PROPERTIES					
					SLURRY WGT PPG	SLURRY YLD FT ³	WATER GPS	PUMP TIME HR:MIN	Bbl SLURRY	Bbl MIX WATER
MATERIALS FURNISHED BY BJ										
250 SKS + 2%CACL2					14.8	1.32	6.32		58.7	37.57
Available Mix Water 500 Bbl.					Available Displ. Fluid 400 Bbl.		TOTAL		58.7	37.57
HOLE			TBG-CSG-D.P.				COLLAR DEPTHS			
SIZE	% EXCESS	DEPTH	SIZE	WGT.	TYPE	DEPTH	GRADE	SHOE	FLOAT	STAGE
			9.625	36	CSG	1106	J-55			
			1.315	1.7	TBG	270				
LAST CASING			PKR-CMT RET-BR PL-LINER			PERF. DEPTH		TOP CONN		WELL FLUID
SIZE	WGT	TYPE	DEPTH	BRAND & TYPE		DEPTH	TOP	BTM	SIZE	THREAD
									1	PH-6
DISPL. VOLUME		DISPL. FLUID		CAL. PSI	CAL. MAX PSI	OP. MAX	MAX TBG PSI		MAX CSG PSI	
VOLUME	UOM	TYPE	WGT.	BUMP PLUG	TO REV.	SQ. PSI	RATED	Operator	RATED	Operator
3	BBLS		8.34							3500
EXPLANATION: TROUBLE SETTING TOOL, RUNNING CSG, ETC. PRIOR TO CEMENTING:										
PRESSURE/RATE DETAIL						EXPLANATION				
TIME HR:MIN.	PRESSURE - PSI		RATE BPM	Bbl. FLUID PUMPED	FLUID TYPE	SAFETY MEETING: BJ CREW ☐ CO. REP. ☐				
	PIPE	ANNULUS				TEST LINES PSI				
						CIRCULATING WELL - RIG ☐ BJ ☐				
07:00						EQUIP. & CREW ON LOC.				
07:30						SAFETY MEETING				
10:13	4000				H2O	TEST PUMPS				
10:16	1400		2.8	54	H2O	#1 PLUG ROLL HOLE {TAG AT 270'}(100 SKS)				
10:36	2300		2.8	24	CMT.	PUMP CMT. W/ 2% CACL2				
10:43	1800		2.7	1.5	H2O	DISP.				
						#2 PLUG {TAG AT 90'}(150 SKS)				
13:07	860		2.7	18	H2O	H2O AHEAD				
13:15	1100		2.7	35.2	CMT.	PUMP CMT. W/2%CACL2				
13:29	890		2.7	1.5	H2O	DISP.				
15:35						#3 PLUG {TAG AT 75'}(CO. IS GOING TO REDI-MIX REST				
16:00						CREW & EQUIP. RELEASED				
						THANK YOU DON & CREW				
BUMPED PLUG	PSI TO BUMP PLUG	TEST FLOAT EQUIP.	BBL.CMT RETURNS/ REVERSED	TOTAL BBL. PUMPED	PSI LEFT ON CSG	SPOT TOP OUT CEMENT	SERV. SUPV. <i>D Garcia</i>			
Y ☐ N ☐		Y ☐ N ☐				Y ☐ N ☐				