## State of New Mexico Form C-103 Submit 3 Copies Energy, visinerals and Natural Resources Department Revised 1-1-89 to Appropriate District Office **OIL CONSERVATION DIVISION** DISTRICTI WELL API NO. P.O. Box 1980, Hobbs, NM 88240 P.O. Box 2088 30-015-30880 DISTRICT II P.O. Drawer DD, Artesia, NM 88210 Santa Fe. New Mexico 87504-2088 5. Indicate Type of Lease FEE XX STATE 6. State Oil & Gas Lease No. 1000 Rio Brazos Rd., Aztec, NM 87410 SUNDRY NOTICES AND REPORTS ON WELLS ( DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO / 7. Lease Name or Unit Agreement Name DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.) Type of Well: Ross IZ WELL X ~ 2. Name of Operator V 8. Well No. YATES PETROLEUM CORPORATION 9. Pool name or Wildcat 3. Address of Operator 105 South 4th St., Artesia, NM 88210 Dagger Draw Upper Penn, North 4. Well Location 1 180 \_ Feet From The \_ West Unit Letter C : 660 Feet From The North Line and \_\_\_ Eddy County nship 19S Range 25E 10. Elevation (Show whether DF, RKB, RT, GR, etc.) Township 3494' GR Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data SUBSEQUENT REPORT OF: NOTICE OF INTENTION TO: **ALTERING CASING** PERFORM REMEDIAL WORK PLUG AND ABANDON REMEDIAL WORK PLUG AND ABANDONMENT COMMENCE DRILL! G OPNS. **TEMPORARILY ABANDON CHANGE PLANS** CASING TEST AND ( EMENT JOB | **PULL OR ALTER CASING** OTHER: Spud, conductor, resume drilling, OTHER: surface casing & cement 12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103. Spudded a 26" hole with rat hole machine at 2:15 PM 1-1-20(0). Drilled to 60' and set 60' of 20" conductor pipe. Cemented to surface. NOTE: Notif ed Mike Stubblefield w/OCD-Artesia of spud. Resumed drilling a 14-3/4" hole with rot by tools at 11:30 PM 1-4-2000. TD 1162'. Reached TD at 3:00 PM 1-6-2000. Ran 26 joints of 9-5/8" 36# J-55 8rd ST&C (1167.42') of casing set at 1162'. 1-Texas Pattern notched guide shoe set at 1162'. Insert float set at 1117'. Cemented with 100 sacks "H", 1 3 A-10B, 1/4#/sack celloflake and 10#/sack gilsonite (yield 1.52, weight 14.6) and 800 seeks BJ Lite, 1/4#/sack celloflake, 5#/sack gilsonite and 2% CaCl2 (yield 1.9, weight 12.4). Tailed in with 200 sacks "C" and 1% CaCl2 (yield 1.34, weight 14.8). PD 10:45 PM 1-6-2000. Bumped plug to 700 psi, OK. Circulated 170 sacks. WOC. Nippled up and tested to 3000# for 15 minutes, OK. Drilled out at 11:30 PM 1-7-2000. WOC 24 hours and 45 minutes. Reduced hole to 8-3/4". Resumed drilling. I hereby cartify that the information above is give and complete to the best of my knowledge and belief. Operations Technician DATE Jan. 13, 2000 SIGNATURE -

TELEPHONE NO. 505/748-1471

1.20 000

TYPE OR PRINT NAME

APPROVED BY

(This space for State Use)

Rusty Klein

ORIGINAL SIGNED BY TIM W. GUM

DISTRICT II SUPERVISOR

BU