

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO.	30-015-30881
5. Indicate Type of Lease	STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>
6. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)	
1. Type of Well: OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Lease Name or Unit Agreement Name Binger AKU
2. Name of Operator YATES PETROLEUM CORPORATION	8. Well No. 4
3. Address of Operator 105 South 4th St., Artesia, NM 88210	9. Pool name or Wildcat Dagger Draw Upper Penn. North
4. Well Location Unit Letter <u>A</u> : <u>660</u> Feet From The <u>North</u> Line and <u>660</u> Feet From The <u>East</u> Line Section <u>29</u> Township <u>19S</u> Range <u>25E</u> NMMPM <u>Eddy</u> County	10. Elevation (Show whether DF, RKB, RT, GR, etc.) 3511' GR

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: Spud, conductor, resume drilling, surface casing & cement ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded a 26" hole with rat hole machine at 2:15 PM 12-31-99. Set 80' of 20" conductor pipe and cemented to surface. NOTE: Notified Mike Stubblefield w/OCD-Artesia of spud. Resumed drilling a 14-3/4" hole with rotary tools at 9:30 PM 1-5-2000.

TD 1165'. Reached TD at 11:00 AM 1-7-2000. Ran 26 joints of 9-5/8" 36# J-55 (1169') of casing set at 1165'. 1-Texas Pattern notched guide shoe set at 1164'. Insert float set at 1119'. Cemented with 100 sacks 10% Cal-Seal, 1% CaCl₂, 1/4#/sack flocele and 10#/sack gilsonite (yield 1.51, weight 14.6) and 800 sacks Halliburton Lite, 1/4#/sack flocele and 10#/sack gilsonite (yield 1.94, weight 12.5). Tailed in with 200 sacks Premium Plus with 2% CaCl₂ (yield 1.34, weight 14.8). PD 5:45 PM 1-7-2000. Bumped plug to 500 psi, OK. Circulated 247 sacks. WOC. Nipped up and tested to 3000# for 15 minutes. Drilled out at 11:35 PM 1-8-2000. WOC 29 hours and 50 minutes. Reduced hole to 8-3/4". Resumed drilling.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

Rusty Klein

TITLE

Operations Technician

DATE Jan. 14, 2000

TYPE OR PRINT NAME

Rusty Klein

TELEPHONE NO. 505/748-1471

(This space for State Use)

APPROVED BY

Jim W. Brown

TITLE

District Supervisor

DATE

1-20-00

CONDITIONS OF APPROVAL, IF ANY: