

Telescope 28 State Com #1
Section 28-19S-28E
Eddy County, NM

5-2-00 TD 3110'. Ran 74 jts. 8 5/8", 24 and 32# casing set at 3110'. Texas Pattern Guide Shoe set at 3110'. Float collar set at 3071.83'. Cemented with 850 sxs. 35:65:6 + 2% CaCl + 44# CF + 5#/sx. Gilsonite (yld. 1,89, wt. 12.7). Tailed in with 200 sxs. Class "C" cement + 2% CaCl₂ (yld. 1.34, wt 14.8). PD at 8:13 AM, 5-3-00. Bumped plug to 500 psi, held okay. Circulated 50 sxs. to pit. WOC 13 hrs. Reduced hole to 7 7/8", resumed drilling.

5-26-00 TD 11,220'. Reached TD at 3:45 PM, 5-26-00

5-28-00 Ran 270 jts. 5 1/2" SP95-P110 casing, set at 11,220'. Float shoe set at 11,220'. Float collar set at 11,177.70'. Cemented with 475 sxs. Super C Mod + 7% FL-25 + 7% FL-52 + 1% KCL + 8# gilsonite (yld. 1.58, wt. 13.2). Tailed in with 50 sxs. C + 7% FL-25 (yld. 1.33, wt. 14.8). PD 8:00 PM, 5-27-00. Bumped plug to 1600 psi for 5 mins., held okay. Rig released at 2:00 AM, 5-28-00. Waiting on completion unit.

6-27-00 RUPU

6-28-00 Rigged up Schlumberger, ran CBL/GR/CCL.

6-29-00 Spotted 7% HCL acid with Double Inhibitor in perf interval.

6-30-00 Rigged up wireline. Perforated 11,088'-11,092' with 4 SPF (8 holes total w/ .48" holes).

7-14-00 Rigged up wireline. RIH with 4" perf gun and re-perf 11-098' - 11.092' with 4 SPF 16 .41" holes.

7-17-00 Frac'd with 42,000# interprop, 790,000 scf N₂, 130 tons CO₂. Flowed will back.

RECEIVED
OED ARTS