

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT

N.M. Oil Cons. Division  
811 S. 1st Street  
Artesia, NM 88210-2834

FORM APPROVED  
OMB No. 1004-0135  
November 30, 2000

**SUNDRY NOTICES AND REPORTS ON WELLS**  
*Do not use this form for proposals to drill or to re-enter an abandoned well. Use Form 3160-3 (APD) for such proposals.*

**SUBMIT IN TRIPLICATE - Other instructions on reverse side**

1. Type of Well

☐ Oil Well ☒ Gas Well ☐ Other

2. Name of Operator

Yates Petroleum Corporation

3a. Address

105 S. 4th St. - Artesia, NM 88210

3b. Phone No. (include area code)

505-748-1471

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

990' FSL & 1980' FWL of Section 34-T20S-R21E (Unit N, SESW)

7. If Unit or CA/Agreement, Name and/or No.

8. Well Name and No.

Box Canyon 34 ATN Federal #2

9. API Well No.

30-015-31280

10. Field and Pool, or Exploratory Area

Little Box Canyon Morrow

11. County or Parish, State

Eddy Co., NM

**12. CHECK APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA**

TYPE OF SUBMISSION	TYPE OF ACTION			
<input type="checkbox"/> Notice of Intent	<input type="checkbox"/> Acidize	<input type="checkbox"/> Deepen	<input type="checkbox"/> Production (Start/Resume)	<input type="checkbox"/> Water Shut-Off
<input checked="" type="checkbox"/> Subsequent Report	<input type="checkbox"/> Alter Casing	<input type="checkbox"/> Fracture Treat	<input type="checkbox"/> Reclamation	<input type="checkbox"/> Well Integrity
<input type="checkbox"/> Final Abandonment Notice	<input type="checkbox"/> Casing Repair	<input type="checkbox"/> New Construction	<input type="checkbox"/> Recomplete	<input checked="" type="checkbox"/> Other Intermediate
	<input type="checkbox"/> Change Plans	<input type="checkbox"/> Plug and Abandon	<input type="checkbox"/> Temporarily Abandon	casing & cement
	<input type="checkbox"/> Convert to Injection	<input type="checkbox"/> Plug Back	<input type="checkbox"/> Water Disposal	

13. Describe Proposed or Completed Operation (clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recomplete horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports shall be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompletion in a new interval, a Form 3160-4 shall be filed once testing has been completed. Final Abandonment Notices shall be filed only after all requirements, including reclamation, have been completed, and the operator has determined that the site is ready for final inspection.)

TD 1898'. Reached TD at 5:30 PM 9-19-2000. Ran 46 joints of 8-5/8" 24# J-55 (1904.16') of casing set at 1898'. Regular guide shoe set at 1897'. Float collar set at 1853'. Cemented with 200 sacks Thixad, 1% CaCl<sub>2</sub>, 10#/sack gilsonite and 1/4#/sack celloflake (yield 1.52, weight 14.6) and 800 sacks Poz C (65-35-6), 5#/sack salt, 1/4#/sack celloflake and 5#/sack gilsonite (yield 1.90, weight 12.7). Tailed in with 200 sacks "C" and 2% CaCl<sub>2</sub> (yield 1.32, weight 14.8). PD 2:30 AM 9-20-2000. Bumped plug to 700 psi. Cement did not circulate. WOC 6 hours. Ran Temperature Survey and found top of cement at 852'. Ran 1". Tagged cement at 873'. Spotted 50 sacks "C" and 4% CaCl<sub>2</sub>. PD 10:00 AM 9-20-2000. WOC 2 hours. Ran 1". Tagged cement at 650'. Spotted 50 sacks "C" and 4% CaCl<sub>2</sub>. PD 1:30 PM 9-20-2000. WOC 1 hour. Ran 1". Tagged cement at 650'. Spotted 75 sacks "C" with 4% CaCl<sub>2</sub>. PD 3:15 PM 9-20-2000. WOC 1 hour. Ran 1". Tagged cement at 571'. Spotted 75 sacks "C" with 4% CaCl<sub>2</sub>. PD 5:00 PM 9-20-2000. WOC 1 hour. Ran 1". Tagged cement at 490'. Spotted 75 sacks "C" with 4% CaCl<sub>2</sub>. PD 6:45 PM 9-20-2000. WOC 1 hour. Ran 1". Tagged cement at 447'. Spotted 75 sacks "C" with 4% CaCl<sub>2</sub>. PD 8:15 PM 9-20-2000. WOC 45 minutes. Ran 1". Tagged cement at 440'. Spotted 50 sacks "C" with 4% CaCl<sub>2</sub>. PD 9:15 PM 9-20-2000. WOC 3

14. I hereby certify that the foregoing is true and correct  
Name (Printed/Typed)

Rusty Klein

CONTINUED ON NEXT PAGE:

Title Operations Technician

Signature

Date January 31, 2001

**THIS SPACE FOR FEDERAL OR STATE OFFICE USE**

Approved by

Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.


ACCEPTED FOR RECORD  
(ORIG. SGD.) DAVID H. GLASS  
FEB 7 2001

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

YATES PETROLEUM CORPORATION  
Box Canyon 34 ATN Federal #2  
Section 34-T20S-R21E  
Eddy County, New Mexico

SUNDRY NOTICE CONTINUED:

hours. Ran 1". Tagged cement at 440'. Spotted 75 sacks "C" and 4% CaCl<sub>2</sub>. PD 1:15 AM 9-21-2000. WOC 2 hours. Ran 1". Tagged cement at 440'. Spotted 50 sacks "C" and 4% CaCl<sub>2</sub>. PD 3:00 AM 9-21-2000. WOC 2 hours. Ran 1". Tagged cement at 429'. Spotted 50 sacks "C" and 4% CaCl<sub>2</sub>. PD 5:30 AM 9-21-2000. WOC 2 hours. Ran 1". Tagged cement at 386'. Spotted 75 sacks "C" and 4% CaCl<sub>2</sub>. PD 8:00 AM 9-21-2000. WOC 1-1/2 hours. Ran 1". Tagged cement at 330'. Spotted 126 sacks "C" with 2% CaCl<sub>2</sub>. PD 10:00 AM 9-21-2000. Circulated 5 sacks. WOC. Nippled up and tested to 3000 psi for 30 minutes. Drilled out at 8:30 PM 9-21-2000. WOC 49 hours and 15 minutes. Reduced hole to 7-7/8". Resumed drilling. NOTE: BLM-Carlsbad notified - Duncan Whitlock witnessed.

  
\_\_\_\_\_  
Rusty Klein  
Operations Technician  
January 31, 2001