

Yates Petroleum Corporation
Domino AOJ Federal #5
API 30-015-31657
Section 8 T19S R31E
Eddy County, NM

Describe Proposed or Completed Operations Continued:

6/22/01 - Straddle perms 11,827-11,988'. Swab.

6/26/01 - SI well. RD unit.

7/30/01 - Set packer at 11,756'. MI and RU frac tanks.

8/3/01 - Frac Morrow perms 11,827-11,988' with 15,451 gals gelled fluid + 900.3 bbls CO₂ + 44,500# 20/40 interprop sand.

8/4 - 8/10/01 - Flow back and clean up frac.

8/9-8/10/01 - TOH with 3-1/2" tbg. TIH with 2-7/8" production tbg. Packer set at 11,756'

8/10/01 - Rig down and move out unit. Turn well over to production department. On at 11:00 AM.