

Chi Operating, Inc.
Wizard Federal Com., Well No. 2
Page 2

9. No abnormal pressures or temperatures are anticipated. In the event abnormal pressures are encountered the proposed mud program will be modified to increase the mud weight. Estimated evacuated BHP = 4960 with a temperature of 184°.

10. H₂S: None expected.

11. Anticipated starting date: May 14, 2001.

Anticipated completion of drilling operations: Approximately 30 days.