

Chi Operating, Inc.  
Land Rush "12" Federal, Well No. 2  
Page 2

9. No abnormal pressures or temperatures are anticipated. In the event abnormal pressures are encountered the proposed mud program will be modified to increase the mud weight. Estimated evacuated BHP = 4960 with a temperature of 184°.
10. H<sub>2</sub>S: None expected.
11. Anticipated starting date: June 1, 2001.  
Anticipated completion of drilling operations: Approximately 30 days.