

## YATES ENERGY CORPORATION

## DAILY DRILLING/COMPLETION REPORT

WELL: YATES FEDERAL #15  
FIELD: McMILLAN (7 RIVERS, QUEEN)  
LOCATION: 2310' FNL & 330' FWL, SEC 5, T-20-S, R-27-E  
CO., STATE: EDDY COUNTY, NEW MEXICO  
AFE#: 1995-19  
AFE COST: \$8,700

---

8/1/95 MIRU PRIDE WS PU & P&A EQUIPMENT. DUG OUT CELLAR. ATTEMPT TO PULL RODS BUT PUMP WAS STUCK. STRIP OUT OF HOLE W/ 23 JTS - 2" LP AS TBG, CUTTING OFF 5/8" RODS. TIH W/ 23 JTS LP & 13 JTS 2 3/8" WS TO TAG FILL @ 772'. POOH W/ 9 JTS TO 518'. DUMPED 8.5 YDS PEA GRAVEL & FILL OH TO 499'. SPOT 50 SX "C" CMT 499' TO 387'. POOH W/ TBG. WOC. SDFN.

DAILY: \$3,865

TCTD: \$3,865

8/2/95 TIH W/ 19 JTS LINE PIPE, TAG TOC @ 393'. CIRC GELLED WATER TO SURF. SPOT 35 SX CLASS "C" CMT 270'-170'. POH TO 60'. SPOT 20 SX CMT 60'-SURF. WELL HAD NO SURFACE CASING. RDMO PU. WILL INSTALL DRY HOLE MARKER LATER. GENE HUNT W/ BLM WITNESSED P&A.

DAILY: \$3,001

TCTD: \$6,866

### EQUIPMENT ON LOCATION:

39 JTS, 837.68' - 2" LINE PIPE USED AS TBG, SOME VISIBLE HOLES IN BODY.

19 JTS, 2" LINE PIPE AS FLOWLINE.

38 - 5/8" RODS AND PUMP - JUNK RODS CUT INTO.

8/6/95 INSTALLED DRY HOLE MARKER. CLEAN LOCATION & CUT OFF ANCHORS.

DAILY: \$1,327

TCTD: \$8,193

## FINAL REPORT