

YATES ENERGY CORPORATION

DAILY DRILLING/COMPLETION REPORT

WELL: YATES FEDERAL #13

FIELD: McMILLAN (7 RVS, QUEEN)

LOCATION: 330' FSL & 1650' FWL. SEC 6, T-20-S, R-27-E

CO. STATE: EDDY COUNTY, NEW MEXICO

AFE# 1994-19

AFE COST: \$6,100

12/6/94 MIRU PULLING UNIT, SDFN.

12/7/94 POOH W/ PR. 2-6' ROD SUBS & 24- 5/8" RODS, NO PUMP. POOH W/ 21 JTS TBG & PUMP. DUG OUT CELLAR & BROKE OFF HELLHEAD. PERFED 8 5/8" CSG W/ 4 SHOTS @ 220'. ATTEMPT TO BREAK CIRC TO 10" X 8 5/8" ANN. FORM TAKING FLUID. RAN 18 JTS TBG TO 553'. SPOTTED 125 SX CLASS C ON BOTTOM. LOST CIRC 3 TIMES. HAD RETURNS @ END. POOH W/ TBG. SD WOC. RDPU MOVED TO YATES FED #20.

DAILY: \$3,783

TCTD: \$3,783

12/8/94 WOC. MIRU PU. TIH W/ 8 JTS TBG & TAG CMT @ 224'. POOH. BROKE CIRC TO 11" ANNULUS. MIXED & PUMPED 100 SX CLASS C DOWN 8 5/8" CSG. SD WOC. MOVE TO McMILLAN #1

DAILY: \$3,659

TCTD: \$7,442

12/9/94 LOADED HOLE W/ WATER. HOLE TAKING FLUID. RUPU. TAG PLUG @ 151'. PERF 8 5/8" CSG @ 143' W/ 4 SHOTS. RU @ SURF ON CSG. MIXED & PUMP 55 SX CMT W/ RETURNS TO ANNULUS. SD. CMT DROPPED. WOC 2 HRS. TAGGED TOC @ 47'. PERF CSG @ 40' W/ 4 SHOTS. SDFN.

DAILY: \$4,151

TCTD: \$11,593

12/10/94 BACKED OFF 8 5/8" CSG OFF IN COLLAR 6' BELOW SURF. FILLED 8 5/8" CSG & 10" X 8 5/8" ANNULUS W/ 15 SX CMT. INSTALLED DRY HOLE MARKER, FILLED CELLAR, CUT OFF ANCHORS. WELL P&A'D

FINAL REPORT

DAILY: \$2,798

TCTD: \$14,391