

YATES ENERGY CORPORATION

DAILY DRILLING/COMPLETION REPORT

WELL: YATES FEDERAL #5
FIELD: McMILLAN (7 RIVERS, QUEEN)
LOCATION: 2310' FSL & 330' FWL, SEC 5, T-20-S, R-27-E
CO., STATE: EDDY COUNTY, NEW MEXICO
AFE#: 1995-18
AFE COST: \$8,700

8/2/95 MIRU PU. POH W/ 32- 5/8" RODS AND PUMP. POOH W/ 27 JTS 2" LINE PIPE TBG. BROKE OFF WH & 7" NIPPLE OFF 7" CSG. SDFN.

DAILY: \$2,134

TCTD: \$2,134

8/3/95 TIH W/ 17 JTS TBG TO 520'. DUMPED 7.5 YDS PEA GRAVEL DOWN CSG, FILLED OH 885' - 460'. WASHED DOWN TO 472'. SPOT 50 SX CLASS "C" CMT FROM 472' - 219' (calc). POOH W/ 2 3/8" WS. RD PU, MOVED TO #16 TO WOC.

DAILY: \$2,697

TCTD: \$4,831

8/4/95 MIRU. TIH W/ 8 JTS TBG, TAGGED CMT @ 223'. ATTEMPT TO LOAD HOLE W/ 15 BW, ON VAC. APPEARS TO BE HOLE IN 7" CSG ABOVE 223'. POOH W/ TBG. MIXED & PUMP 20 SX CLASS "C" W/ 4% CaCl₂ DOWN 7". SD WOC.

DAILY: \$1,458

TCTD: \$6,289

8/5/95 TIH W/ 7 JTS TBG, TAG TOC @ 212', 11' FILLUP. LOADED HOLE W/ WATER, ON VAC. FL FELL TO 135' FS. SPOT 15 SX CLASS C W/ 4% CaCl₂ FROM 150' - 75'. WOC 1 HR, TAGGED TOC @ 75', HOLE STANDING FULL. SPOT CMT FROM 60' TO SURFACE IN 7" CSG. POOH W/ TBG. PERF 4 HOLES IN 7" @ 50'. BROKE CIRC TO SURFACE, START CMT DOWN 7", CIRC TO SURFACE. RAN OUT OF CMT W/ 10 SX MIXED. CIRC OUT ALL CMT W/ 25 BBLS WATER. SD & MOVED TO #16 WHILE WAITING ON MORE CMT. AFTER CMT ARRIVED, RU CMT EQUIP. BROKE CIRC TO SURF DOWN 7" CSG. MIXED & PUMPED 30 SX CLASS C W/ 2% CaCl₂, CIRC TO SURF. SD & WOC.

DAILY: \$2,831

TCTD: \$9,120

8/6/95 RD PRIDE WS. SET DRY HOLE MARKER. CLEAN LOCATION, CUT OFF ANCHORS, FILL PIT.

DAILY: \$693

TCTD: \$9,813

EQUIPMENT ON LOCATION:

28 JTS - 836.33' 2" NU 10 RD LINE PIPE
32 - 5/8" RODS & PUMP.

FINAL REPORT