



UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

P. O. Box 187
Artesia, New Mexico

November 15, 1954

ILLECIBLE

Oil Company, Agent for,
Western Oil Corporation
Box
Hobbs, New Mexico

Re: Oil and Gas Lease
Las Cruces 029009(a)

Dear Sir:

Enclosed is "Subsequent Report of Abandonment" dated October 22,
1954, regarding your well No. 3 Doolley "A" located in the NE 1/4 NW 1/4,
sect. 16, T. 26 N., R. 28 E., Getty Field, Eddy County, New Mexico,
in

Sincerely yours,

A. Frost
District Engineer

cc -

Enclosure 100-100000-100000

#3
Sec. 24

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office **Las Cruces**
Case No. **029099 (a)**
Unit **Dooley "A"**

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT XXXX
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY
NOTICE OF INTENTION TO ABANDON WELL	

INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA

October 22

19 54

Well No. **3** is located **660** ft. from **N** line and **210** ft. from **EW** line of sec. **24**.
1/4 NW 1/4 Sec. 24 **208** **29E** **M. M. P. M.**
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Dooley **Elddy County** **New Mexico**
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is **3309** ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

On 10/14/54 ran 2" tubing to TD 1378' and spotted 50 sacks regular cement with 4% Jel and 2% Calcium Chloride and 3 sacks tuff plug. Pulled tubing up to 900' and allowed cement to set 4 hours. Lowered tubing and found top of cement at 1015'. Spotted 50 sacks regular cement with 4% Jel and 2% Calcium Chloride. Picked up tubing allowed cement to set overnight. Lowered tubing and found top of cement at 760'. Ran regular cement from 760-525' and let cement set 24 hours. Tested casing shut-off and found leaks at approximately 400'. Then pumped in cement and circulated same on outside of 8-1/4" Casing to top of hole. Then filled 8-1/4" casing to top with regular cement and installed regular 4" pipe marker. Plugging operations completed 10/20/54. Mr. Prots with American Potash Company witnessed and approved plugging of the salt section.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company **Shelly Oil Company - Operator for Pacific Western Oil Corporation**
Address **Box 38**
Hobbs, New Mexico

By **[Signature]**
Title **Dist. Supt. (Shelly Oil Co.)**