

Submit 3 Copies  
to Appropriate  
District Office

State of New Mexico  
Energy, Minerals and Natural Resources Department

Form C-103  
Revised 1-1-89

DISTRICT I  
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II  
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III  
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION  
P.O. Box 2088  
Santa Fe, New Mexico 87504-2088

WELL API NO.

5. Indicate Type of Lease

STATE ☒

FEE ☐

6. State Oil & Gas Lease No.

B-2386 (Assign. #2)

7. Lease Name or Unit Agreement Name

State "A"

8. Well No.

2

9. Pool name or Wildcat

Barber

SUNDRY NOTICES AND REPORTS ON WELLS  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A  
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"  
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:

OIL  
WELL ☒

GAS  
WELL ☐

OTHER ☐

2. Name of Operator

Barber Oil, Inc.

3. Address of Operator

P. O. Box 1658 Carlsbad, NM 88221-1658

4. Well Location

Unit Letter H : 1980 Feet From The North Line and 330 Feet From The East Line

Section 19

Township

20 South Range 30 East

NMPM

Eddy

County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)

3257' (top of casing)

11.

Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

PULL OR ALTER CASING ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐

ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐

PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☐

OTHER: Reenter and replug

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

9/23/93 - Set up on hole and started drilling with 12 1/2" bit. Lost circulation at 190'. Continued drilling to 231' and hit old 8-5/8" casing. Come out of hole.

9/24/93 - Welded 7' of 10-3/4" casing to 8-5/8" casing and ran into hole. Placed 10-3/4" pipe over top of old 8-5/8" casing.

9/27/93 - Pumped water in well and leveled out at 50'-60'. Ran into hole with 6 1/2" bit and got inside old 8-5/8" casing about 10'. Haliburton set 35 sack cement between old and new casing.

9/28/93 - Plug holding water. Drilled out cement from 210'. Got into old casing and drilled down to plug at 314'. Drilled plug rest of day. Brass steel and cement returns.

9/29/93 - Broke thru plug and continued down hole easily. Hit old 7" casing at 891' as reported.

9/30/93 - Ran tubing and collars into hole and got into 7" casing about 5' and came out of hole. Haliburton placed 200 sack to 640'.

10/1/93 - Pumped another 200 sack and let set. Mixed 230 sack and filled to surface.

10/4/93 - Set marker and cleaned location

all work done under the supervision of Eddy Potash c/o Bob Kirby (505) 887-2844

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

TITLE President

DATE 11/8/93

(505) 887-2566

TELEPHONE NO.

TYPE OR PRINT NAME

Michael D. Garringer

(This space for State Use)

ORIGINAL SIGNED BY RAY SMITH

OIL AND GAS DIVISION

DATE NOV 18 1993

APPROVED BY

TITLE