

Need Sub.

UNITED STATES DEPARTMENT OF THE INTERIOR
Bureau of Land Management
Carlshad Resource Area

INSPECTION RECORD - ABANDONMENT



WELL NO. 3Y Federal "M" OPERATOR Trigg Family Trust
1/4 1/4 SW/SE SEC 28 T 20S R 30E LEASE NO. NM-06299
FIELD AREA Dos Hermanos TYPE OF WELL* Oil
COUNTY Eddy CONTRACTOR Real Well Service
STATE New Mexico INC ISSUED _____

* DRY HOLE, DEPLETED PRODUCER, SERVICE, WATER WELL, ETC.

MECHANICAL PLUG PLACEMENT DATE 5-18-94 C.I.B.P. 1550^{ft}

CEMENT PLUG SPOTTING METHOD: BALANCE X 2 PLUG _____ BAILER _____

ADDITIONAL REMARKS Circulated Cement from C.I.B.P. to Surface
Halliburton Cemented plugging job

PLUG #1	<u>1550^{ft}</u> TO <u>1550^{ft}</u> WITH <u>40</u> SACKS	TAG OR TEST <u>No fill</u>
PLUG #2	<u>1550^{ft}</u> TO <u>1550^{ft}</u> WITH <u>40</u> SACKS	TAG OR TEST <u>No fill</u>
PLUG #3	<u>1550^{ft}</u> TO <u>1355^{ft}</u> WITH <u>40</u> SACKS	TAG OR TEST <u>196^{ft} fill</u>
PLUG #4	<u>1355^{ft}</u> TO <u>Surface</u> WITH <u>280</u> SACKS	TAG OR TEST <u>Circulated Cement to Surface</u>
PLUG #5	_____ TO _____ WITH _____ SACKS	TAG OR TEST _____
PLUG #6	_____ TO _____ WITH _____ SACKS	TAG OR TEST _____
PLUG #7	_____ TO _____ WITH _____ SACKS	TAG OR TEST _____

DATE(S) 5-18-94 5-19-94 (5-20-94) INSPECTOR Don Early
TOTAL TIME ON JOB 16.0 HOURS; INCLUDES _____ HOURS TRAVEL, 1.5 HOURS OVERTIME

	YES	NO	N/A	ENF
Plugs spotted across perforations if casing set?.....	<u>X</u>	_____	_____	_____
Plug spotted at any casing stub?.....	_____	_____	<u>X</u>	_____
Open hole plugs spotted as specified?.....	_____	_____	<u>X</u>	_____
Mechanical plugs set as specified?.....	<u>X</u>	_____	_____	_____
Cement quantities as specified?.....	<u>X</u>	_____	_____	_____
Plugs tested as specified?.....	_____	_____	<u>X</u>	_____
Pipe withdrawal rate satisfactory?.....	<u>X</u>	_____	_____	_____
All annular spaces plugged to surface?.....	_____	_____	<u>X</u>	_____

Posted
for
5-21-01