

ATTACHMENT 1

Item 13 (continued)

Proposed or Completed Operations

N. Indian Basin Unit No. 1

8. RIH w/2 7/8" tbg and PPI pkr. Acidized Upper Penn 7368-7596' w/10,000 gals 15% NEFE acid. POOH w/2 7/8" tbg and PPI pkr.
9. RIH w/5 1/2" Lok-Set pkr, F-nipple, and 2 7/8" tbg. Pumped pkr fluid down back-side. Set pkr @ 7262'. Pressure test to 500 psig.
10. ND BOP's. NU wellhead. RDMO pulling unit. Start flowing well to test.