

**APPROVED**

JUL 10 1963

A. R. SMITH  
ACTING DISTRICT ENGINEER

(SUBMIT IN TRIPLICATE)

UNITED STATES

DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Land Office Las Cruces

Lease No. 070227

Unit

**RECEIVED**

JUL 17 1963

**SUNDRY NOTICES AND REPORTS ON WELLS**

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT <input checked="" type="checkbox"/>
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY
NOTICE OF INTENTION TO ABANDON WELL	

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

June 17, 1963

**Wright Federal**

Well No. 1 is located 660 ft. from [S] line and 1980 ft. from [W] line of sec. 7

SW 1/4 of Sec. 7  
(1/4 Sec. and Sec. No.)T-20-S  
(Twp.)R-28-E  
(Range)N. M. P. M.  
(Meridian)Undesignated WC  
(F.L.D.)

Eddy

(County, State or Territory)

New Mexico

(State or Territory)

The elevation of the derrick floor above sea level is 3305 ft. Ground level elev: 3304'

**DETAILS OF WORK**

(State names of and expected depths of objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Ran 2-3/8" ODEUE tubing to bottom. Halliburton mixed 15 sx. Aquagel, loaded hole with gel mud. Mixed and spotted 20 sx. regular cement containing 20# salt per sack on bottom. Slurry wt. 15.7#/gal. Job complete 9:30 a.m. 6-13-63. Pulled tubing up to 600'. Spotted 30 sx. regular neat cement containing 10# salt per sack. Mixing time 1 1/2 min. Slurry wt. 15.7#/gal. Job complete 10:00 a.m. Pulled tubing, pulled and laid down 7" OD cave string (425'). Ran tubing to 250', spotted 50 sx. regular neat cement. Slurry wt. 15.3#/gal. Job complete at 2:00 p.m. Worked 8-5/8" casing free, pulled and laid down casing (217'). Ran tubing to 50', spotted 50 sx. regular neat cement. Installed 4" pipe marker; sign showing company, lease, complete well location including footages. Job complete at 6:10 p.m. 6-13-63. Cleaned and leveled location, removed all debris.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company PERRY R. BASS

Address Box 1178

Monahans, Texas

By

Title

Charles W. Sanders  
Engineer