

WEST INDIAN BASIN #105/21/92

12 HR SICP 0 PSI/ 12 HR SIBHP 0 PSI/ TIH W/5-1/2" WATSON RBP & PKR ON 2-7/8" TBG/ SET RBP @ 7000'/ SET PKR @ 6995'/ TEST RBP, PKR, & 2-7/8" TBG TO 1000 PSI - OK/ UNSEAT PKR & TOH TO 2869'/ SET PKR @ 2869'/ 5-1/2" CSG HOLDS NO PRESSURE TESTING ABOVE & BELOW PKR/ TIH & MADE VARIOUS PKR SETTINGS 2869-5750'/ CSG STILL WON'T PRESSURE TEST/ SDFN/ PREP TO TEST RBP & PKR AGAIN/

05/22/92

12 HR SITP 0 PSI/ 12 HR SICP 0 PSI/ 12 HR SIBHP 0 PSI/ TIH & SET PKR @ 6990'/ TEST RBP @ 7000' TO 1000 PSI - OK/ MADE VARIOUS PKR SETTINGS & ISOLATE GOOD CSG 6670-7000'/ LWR & LATCH RBP @ 7000'/ TOH W/2-7/8" TBG, PKR & RBP/ TIH W/5-1/2" WATSON PKR ON 2-7/8" TBG TESTING UPPER PORTION 5-1/2" CSG/ ISOLATE GOOD CSG SURF - 415'/ TOH W/2-7/8" TBG & PKR/ TIH W/4-11/16" OVERSHOT W/2" GRAPPLE, 3-1/2" BMPR SUB, 3-1/2" OIL JARS, 6 - 3-1/2" DC'S, & ACC JARS ON 2-7/8" TBG TO 5000'/ SDFN/ PREP TO ATTEMPT TO FISH TBG & PKR/

05/23/92

FIH W/OVERSHOT, DC'S & TBG/ TAG & LATCH FISH AT 7294'/ JAR ON FISH 1/2 HR TO 46,000# ABOVE TBG WT/ JARRED FISH FREE/ POH/ REC ALL OF FISH/ ROTARY WL RAN 4.646" OD GAUGE RING & JUNK BASKET TO 7400'/ RAN & SET 5-1/2" CIBP AT 7380'/ J.C. 3:45 PM/ RIH W/2-7/8" TBG OE/ LD 2-7/8" TBG TO 2100'/ SDFN/ PREP TO FIN LD 2-7/8" TBG, DIG OUT CELLAR, AND CHANGE OUT "B" SECTION/

05/24/92

CREWS OFF DUE TO FLOODED ROADS/

05/25/92

CREWS OFF DUE TO FLOODED ROADS/

05/26/92

FIN LD 2-7/8" TBG/ LOAD 5-1/2" CSG W/300 BBLS WTR/ WELL LOADED & STOOD UP FOR 20 MINS THEN WTR LEVEL STARTED DROPPING/ HOLES IN 5-1/2" CSG, TAKING WTR/ CHANGE OUT B SECTION TO ACCOMMODATE 4-1/2 CSG/ NU BOP/ SDFN/ PREP TO RUN 4-1/2" FJ CSG/