

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

2040 Pacheco St.
Santa Fe, NM 87505

WELL API NO.
30-015-10300

Indicate Type of Lease

STATE ☐

FEE ☐

State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT
(FORM C-101) FOR SUCH PROPOSALS.)

Lease Name or Unit Agreement Name

Hondo Singer "C"

Type of Well:

OIL
WELL ☒

GAS
WELL ☐

OTHER

Name of Operator
Pogo Producing Company

Well No.

1

Address of Operator

P. O. Box 10340, Midland, TX 79702-7340

Pool name or Wildcat

Morrow / Cisco

Well Location

Unit Letter F : 1980 Feet From The North Line and 1980 Feet From The West Line

Section 18 Township 20 Range 27 NMPM Eddy County

Elevation (Show whether DF, RKB, RT, GR, etc.)

3311' GR

11

Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

PULL OR ALTER CASING ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐

ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐

PLUG AND ANBANDONMENT ☐

CASING TEST AND CEMENT JOB ☐

OTHER: Test Cisco - TA well ☒

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

04/19-20/00 Test BOP to 5000#. D/O cmt plug f/15'-130', 2761'-2787'.
04/21/00 Found csg leak between 1771'-1832'. BJ cmt'd w/ 250 sks Cl "C" neat.
04/23/00 BJ recmt'd w/ 250 sks Cl "C" neat @ 14.8 ppg.
04/25-05/06 D/O cmt to 10,205'.
05/10/00 Swabbing Morrow
05/13/00 Set CIBP @ 10,130'. Cap w/ 35' cmt.
05/15/00 Test CIBP @ 10,130' to 3000#. PU to 8935'. Would not test. POH to 6000'.
05/16/00 Set CIBP @ 8935'. Perf Cisco 8854'-8874' (2 spf). Swab test.
05/18/00 Acdz w/ 2500 gals 15% NeFe. Flow test.
05/28/00 Perf Cisco 8780'-97' (2 spf). Swab test.
05/31/00 Acdz 8780'-8874' (OA) w/ 2000 gals 15% HCL NeFe. Swab.
06/02/00 Set RBP @ 8769'. Test to 2000# ok. Perf Cisco 8737'-64' (2 spf). Swab.
06/07/00 Latch onto RBP @ 8769' & POOH. Perf Cisco 8664'-10' & 8626'-38' (2 spf). RIH w/ RBP & set @ 8690'.
06/08/00 Acdz 8664'-10' & 8626'-38' w/ 1000 gals 15% NeFe.
06/09/00 TIH & latch onto RBP @ 8690'. Release & POOH.
06/10/00 Set CIBP @ 8575'.
06/11/00 FnsH POOH & LD tbg. Install blind flange. Well TA'd

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

Cathy Tomberlin

TITLE Operation Tech

DATE 06-19-00

TYPE OR PRINT NAME Cathy Tomberlin

TELEPHONE NO. 915-685-8100

(This space for State Use)

APPROVED BY

Mike Sturtevant

TITLE

Field Rep II

DATE

8/29/2000

CONDITIONS OF APPROVAL, IF ANY