

11-12-84 Shut-in Sunday

11-13-84 Continued TIH testing Cisco tubing string to 5000 psig above slips. Sting as follows: (Top to bottom)

	<u>Length</u>	<u>Depth</u>
Kelly Bushing Correction	11.00	11.00
1 Jt 2 3/8" 4.7# N-80 Tubing	30.78	41.78
1-4' 2 3/8" 4.7# N-80 Tubing Sub	2.00	43.78
235 Jts 2 3/8" 4.7# N-80 Tubing	7235.02	7278.80
1- 2 3/8" Seating Nipple	1.10	7279.90
1 Baker Model S Snap Latch Seal Nipple	1.10	7281.00

Pumped 228 bbls inhibited 2% KCL water. Latched tubing into Model K with 7 pts compression. RU & swabbed Morrow string two hrs. Rec. 11 BLW. FL 6500.

11-14-84 Morrow - SITP 250 psig. IFL 5500'. Swabbed down to 7000' in 2 hrs. Rec. 5 BF. Well kicked off. Flowed to tank 5 hrs. Rec. 23 BF. Turned to compressor at 2:00 PM 11-13-84. FTP 350-425 psig. Gas Rate 589 MCFD.
Cisco - SITP 15 psig, IFL 3000', Swabbed as follows:

<u>Hour</u>	<u>Fluid Level</u>	<u>Bbls</u>	<u>Remarks</u>
1	4000'	6.8	Vacuum
1	6000'	5.9	Vacuum
1	Down - Choke problems on stak Pac.		
1	6000'	5.9	Slight blow
1	6000'	6.4	Slight blow
1/2	6000'	2.0	Slight blow
5.5 hrs.		Rec. 27.0 bbls load water	

11-15-84 Morrow - FTP 500, Suction Press. 250 Discharge Press 540, Rate 574 MCFPD. Rec. 56 BW in 14 hrs.
Cisco - 12 hr SITP 200 psig. Swabbed 7 hrs. Rec. 96 BLW. Well commenced flowing. Flowed 2 hrs. on 24/64" choke. FTP 80-100 psig. Rec. 19 BLW. Flowed 1 hr on 12/64" choke, FTP 260-360 psig. Rec. 6 BLW. SION.

11-16-84 Morrow - FTP 490, Suction Pressure 250, Discharge Press 540, Rate 575 MCFPD, Rec. 48 BW in 24 hrs.
Cisco - 12 hr SITP 1400 psig. Flowed as follows:

<u>Hour</u>	<u>Gas Rate</u>	<u>BF</u>	<u>FTP</u>	<u>Remarks</u>
3	100-150	4	500-600	To sales Line
1	100-105	5	490-570	"
1	90-105	4.5	490-510	"
1	-----	5.6	200-300	To stock tank
1	-----	10.4	200-300	"

Returned to sales line at 5:00 PM 11/15/84. 194 MCFD. FTP 510-530 psig.