

(SUBMIT IN TRIPLICATE)

Form Approved. Land Office New Maxico

Budget Bureau No. 42-R358.4.

NO - 05699

UNITED STATES DEPARTMENT OF THE INTERIOR GEOLOGICAL SURVEY

OGICAL SURVEY
SUBSEQUENT REPORT OF WATER SHUT-OFF SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING SUBSEQUENT REPORT OF ALTERING CASING SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR SUBSEQUENT REPORT OF ABANDONMENT SUPPLEMENTARY WELL HISTORY

Federal "IB"		January 31
Well No. 1-6 is locat	ed 660 ft from (N)	, 19.64
Militarit Sec. 6	228 24E	nd 400 ft. from W line of sec. 6
Wildcat (% Sec. and Sec. No.)	(Twp.) (Range)	M.H.P.H.
(Field)	(County or Subdivision)	New Munico
The elevation of the derrick f	loor above sea level is	(State or Territory) ft. Corrected to 3944 kbm.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work) January 26, 1964

Rigged up and attempted to pull 13 inch casing from approximately 400 feet. Pulled collar at 72 feet. Recovered 72 feet of 13 inch casing. Conferred with U.S.G.S. representative and received verbal approval to re-run the pulled 13 inch casing and proceed

January 27, 1964 Ran 2415 feet of 9 5/8 inch, 36 pound, J-55 seemless S. T. &C. casing (new) set at 2427 feet, Generated as follows: 300 Sacks, Incor-Pozmix with 6% jel plus 1/4 pound Flocels per sack

150 Sacks, Incor-Meat

IEOLOGIGAL SURVEY January 28, 1964 Coment did not circulate. (Continued) Plug down at 12:30 a.m.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company	som a. Irigg	belowed perations may be commenced.
Address	P. O. Box 520	
	Roswell, New Mexico	By Line & Marian
		Title Geologist