

APPROVED
JUL 2 1963RONNIE E. SHOOK
ACTING DISTRICT ENGINEER

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYLand Office New Mexico
Lease No. W-01072-A
Unit _____

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	X
NOTICE OF INTENTION TO ABANDON WELL		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

June 3, 1963

Federal "X"
Well No. 1-16 is located 660 ft. from N line and 1900 ft. from W line of sec. 16.
208 292 N.M.P.M.
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Wildcat Eddy New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 3284 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work.)

This test was spudded on June 30, 1962.

July 1, 1962 Set 7" surface casing at 98' with 50 sacks neat plus 21 H₂S.
Plug down 9:30 A. M. Cement circulated. W. O. C.

July 11, 1962 Set 4 1/2" oil string at 1445' with 100 sacks cement. W.O.C.

May 31, 1963 T. D. 1445' W. O. completion unit.

RECEIVED
JUL 3 1963

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company John H. TriggAddress P. O. Box 320Roswell, New MexicoORIGINAL SIGNED BY
MILTON E. BOLER

By _____

Title Geologist