

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE
(Other instructions
verse side)

Form approved
Budget Bureau No. 1001-0135
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.
LC-050797 ✓

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME
Wills Federal ✓

9. WELL NO.
41 ✓

10. FIELD AND POOL, OR WILDCAT
Russell (Yates)

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec 13-T20S-R28E ✓

12. COUNTY OR PARISH 13. STATE
Eddy NM

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL ☐ GAS WELL ☐ OTHER Injection JUL 31 11 25 AM '90 RECEIVED

2. NAME OF OPERATOR
Collier Petroleum Corp. ✓

3. ADDRESS OF OPERATOR
P. O. Box 51311, Midland, Texas 79710 AUG 23 '90

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

Unit Letter A ✓
1310 FNL & 1310 FEL ✓

14. PERMIT NO. 15. ELEVATIONS (Show whether DF, RT, GR, etc.)
3255 DF

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐ FILL OR ALTER CASING ☐
FRACTURE TREAT ☐ MULTIPLE COMPLETION ☒
SHOOT OR ACIDIZE ☐ ABANDON ☐
REPAIR WELL ☐ CHANGE PLANE ☐
(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐ REPAIRING WELL ☐
FRACTURE TREATMENT ☐ ALTERING CASING ☐
SHOOTING OR ACIDIZING ☐ ABANDONMENT ☐
(Other)

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED WORK OR OTHER ACTION. State all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

7" csg set @ 161' cemented w/ 15 sx cement - TOC (calculated) 100'
5" csg set @ 847' cemented w/ 60 sx cement - TOC - circulated ✓
open hole completion from 847' - 866'

Proposed Procedure: [Notify BLM @ (505) 687-6544 prior to commencing P&A].

- 1) set CIBP @ 800' - use bailer and cap off with 35' cement
- 2) load hole with 9.00 lb salt drilling mud
- 3) set cement plug from 210' - 0' inside 5" casing
- 4) fill 7" casing/11" annulus with 50' cement using 1" coil tubing
- 5) restore location

Estimated starting date: 30 days after approval from BLM

spot 100' cmt. plug @ ~450' inside of 5" casing to isolate the top of the salt. ⁵⁰⁵ as per telecon w/R. Capps, 8/21/90.

I hereby certify that the foregoing is true and correct

SIGNED Michael J. Mooney TITLE Engineer DATE 7/25/90

(This space for Federal or State office use)

APPROVED BY _____ TITLE _____ DATE 8/22/90

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side