

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE  
(Other instructions on reverse side)

Form approved.  
Budget Bureau No. 42-R1424

5. LEASE DESIGNATION AND SERIAL NO.

LC 070286

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

USA EMPEROR OIL CO

9. WELL NO.

10. FIELD AND POOL, OR WILDCAT

WILDCAT

11. SEC., T., R., M., OR ELK. AND SURVEY OR AREA

28-20-30 N.M.P.M.

12. COUNTY OR PARISH 13. STATE

Eddy N.M.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back different from well.  
Use "APPLICATION FOR PERMIT—" for such projects.)

MAY 7 1965

1. OIL ☒ WELL ☐ GAS ☐ WELL ☐ OTHER ☐

2. NAME OF OPERATOR

San American Petroleum Corp.

3. ADDRESS OF OPERATOR

Box 68 Hobbs N.M. 88240

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.  
See also space 17 below.)  
At surface

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3359' R.D.B.

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON\*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

T.D. 13,375'. Ran Logs. On 3-28-65, 7" OD 23-26", N-80 x S-95 X-Line & ST&C casing was set at 13,375' w/ 1100 sx. In ferno meat. Tested casing w/ 3500 psi for 30 minutes. Test O.K. Top cement 8990'. Temp. Survey. Drilled out to 13,375' (TD) Tested casing w/ 2000 psi 30 minutes. Test O.K. Drilled new 6" hole, 13,375' to 13,605' (DD) Dry. Set cement plug 13,605'-13,200'. Set Retainer at 12,850' and squeezed below w/ 75 sz. cement. Left 55z. (25') on top of retainer. PBD-12,825'. Perforated Straton 11078-90', 11098-113', Acidized w/ 1000 gal HCl. Evaluated and squeezed w/ 150 sz. cement. Perforated Morrow 12,242-52, 12,340-51, 12,362-73, 12,376-81, 12,385-91 w/ 23PF. On PT, FLW 13.6 MMCFD CAOF.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Area Foreman

DATE

5-4-65

(This space for Federal or State office use)

APPROVED BY  
CONDITIONS OF APPROVAL, IF ANY:

APPROVED

MAY 6 1965

RUDOLPH C. BAIER, JR.  
ACTING DISTRICT ENGINEER

TITLE

\*See Instructions on Reverse Side

DATE

RECEIVED

MAY 6 1965

U.S.

6+16)  
0+4-USGS  
2C-Yates  
2C-Hudson  
1-Gule  
1-So Union  
1-Corralo  
1-ATL  
1-S+T