

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUBMIT IN THE  
(Other instructions on reverse side)

Form approved.  
Budget Bureau No. 42-R1424.  
5. LEASE DESIGNATION AND SERIAL NO.  
N. M. 05608

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>		7. UNIT AGREEMENT NAME North Indian Basin Unit	
2. NAME OF OPERATOR Marathon Oil Company		8. FARM OR LEASE NAME North Indian Basin Unit	
3. ADDRESS OF OPERATOR Box 220 Hobbs, New Mexico		9. WELL NO. 3	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface  1650' from south line and 2310' from west line		10. FIELD AND POOL, OR WILDCAT Undesignated <del>Horror</del> Prospect Indian Basin	
14. PERMIT NO.		11. SEC. T., R., M., OR BLK. AND SURVEY OR AREA 3- 21S - 23E	
15. ELEVATIONS (Show whether DF, RT, GR, etc.) est. 3874' KDB		12. COUNTY OR PARISH Edley	
		13. STATE New Mexico	

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐  
FRACTURE TREAT ☐  
SHOOT OR ACIDIZE ☐  
REPAIR WELL ☐  
(Other) ☐

PULL OR ALTER CASING ☐  
MULTIPLE COMPLETE ☐  
ABANDON\* ☐  
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒  
FRACTURE TREATMENT ☐  
SHOOTING OR ACIDIZING ☐  
(Other) ☐

REPAIRING WELL ☐  
ALTERING CASING ☐  
ABANDONMENT\* ☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROMISED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

Spudded 12-1/4" hole at 8 AM 3-12-65 and drilled to 170'; reamed hole from surface to 145'; set 4 jts 13-3/8", 48#, 8R thd, H-40, ST&C, Range 2, Cond. 2 (overall length 126.59' - effective length 125.55') from 16.00' to 142.89' with last depth including 1.34' Baker guide shoe. Casing cemented by B. J. Service with 325 sacks Trinity regular cement w/ 2% calcium chloride and 1/4# Flocele per sack. Cement circulated to surface. W.O.C. 18 hrs and tested with 500# for 30 minutes. Held O.K.

RECEIVED

MAR 19 1965

O. C. C.  
ARTERIAL OFFICE

RECEIVED  
MAR 17 1965  
GEOLOGICAL SURVEY  
NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED Robert Mackley TITLE Ass't. Area Supt.

DATE 3-15-65

(This space for Federal or State office use)

APPROVED BY  
CONDITIONS OF APPROVAL

APPROVED

MAR 17 1965  
RUDOLPH C. BAIER, JR.  
ACTING DISTRICT ENGINEER

\*See Instructions on Reverse Side