

Item No. 12 (cont'd)

on 228 jts of 2-7/8" 6.5#/ft, L-80, EUE tubing. Set the packer at 7197' with 11,000# compression. ND BOP's and installed wellhead. Filled annulus and tested to 500#, tested OK. 10-3-91 Killed well and installed new wrap-around tubing seal. Tested wellhead to 2000#, tested OK. Opened well to frac tanks. 10-4-91 RD pulling unit and switched well to production facilities. The well is presently producing at 3796 MCFD, 20 BCPD and 28 BWPD with a FTP of 635# as of 10-11-91.

ORIGINAL SIGNED BY
MIKE WILLIAMS
DISTRICT 10