

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLI
(Other Instructions on re-
verse side)

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

215P

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL ☐ GAS WELL ☒ OTHER ☐

2. NAME OF OPERATOR
Amoco Production Company

3. ADDRESS OF OPERATOR
P. O. Box 3092, Houston, TX 77253

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.)
At surface
Unit F, 1613' FNL X 2336' FWL, Sec. 12

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)
3956 RDB

5. LEASE DESIGNATION AND SERIAL NO.
NM-0251099 (A)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME
Smith Federal Gas Com

9. WELL NO.
1

10. FIELD AND POOL, OR WILDCAT
Indian Basin Upper Penn.

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA
12-22S-23E

12. COUNTY OR PARISH
Eddy

13. STATE
NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF ☐

PULL OR ALTER CASING ☐

FRACTURE TREAT ☐

MULTIPLE COMPLETE ☐

SHOOT OR ACIDIZE ☐

ABANDON* ☒

REPAIR WELL ☐

CHANGE PLANS ☐

(Other) ☐

WATER SHUT-OFF ☐

REPAIRING WELL ☐

FRACTURE TREATMENT ☐

ALTERING CASING ☐

SHOOTING OR ACIDIZING ☐

ABANDONMENT* ☐

(Other) ☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Set CIBP at 7420'
Stuck Bailer, cement 7364-7319, Tag cement plug at 7317.
5-1/2" casing cut at 5000' X pulled cement plug (65 sx) inside and outside of 5-1/2" casing. Tag cement at 4774'.
Proposed Work to Plug X Abandon
1. Load hole w/9.5" mud
2. Set cement plug from 2400'-2200' and tag
3. Squeeze casing leak at 1079'-1110' w/approx. 200 sx. Will squeeze thru retainer @ 1050'. Cap retainer w/cmt
4. Set 10 sack plug at surface

I hereby certify that the foregoing is true and correct

SIGNED [Signature] TITLE Asst. Admin. Analyst DATE 7/15/91

(This space for Federal or State office use)

APPROVED BY [Signature] TITLE Asst. Admin. Analyst DATE 7/19/91

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side