

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPL
(Other instructions
verse side)

E*
re

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

45F

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

RECEIVED
3 30 AM '88

RECEIVED
AUG 11 '88

AUG 11 '88

O. C. D.

ARTESIA OFFICE

5. LEASE DESIGNATION AND SERIAL NO.

NM-045276

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Preston Federal

9. WELL NO.

No. 4

10. FIELD AND POOL, OR WILDCAT

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

34-20-23E

12. COUNTY OR PARISH 13. STATE

Eddy

NM

1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

Conoco Inc.

3. ADDRESS OF OPERATOR

P.O. Box 460 - Hobbs, New Mexico 88240

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

990' FSL 990' FFL - Unit Letter P

14. PERMIT NO.

30-015-10581

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

2759' RT

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETION

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting and proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

1. MIRU. GITH w/ Hg to 7736' TD. Pump 46 sacks class H cement. Displace w/ 41 bbls mud. This plug covers the Cisco pays to above top of Cisco formation. [TAG] (530)
2. POOH to 7320'. Pump 174 bbls mud to circulate ends full.
3. POOH to 5489'. Pump 25 sacks class H cement. Displace w/ 30 bbls mud.
4. POOH to 3263'. Pump 25 sacks class H cement. Displace w/ 17 bbls mud.
5. POOH to 2358'. Pump 25 sacks class H cement. Displace w/ 12 bbls mud.
6. POOH to 383'. Pump 25 sacks class H cement. Displace w/ 1/2 bbl mud.
7. POOH to 50'. Pump 10 sacks class H cement and circulate to surface.
8. Install P&H markers.

If you have any questions, contact Clyde Finkley at 591-5364.

18. I hereby certify that the foregoing is true and correct

Signature: Cecil J. Jambor

TITLE: Administrative Supervisor

DATE: July 28, 1988

19. (Leave blank for Bureau or State office use)

20. (Leave blank for Bureau or State office use)

TITLE: _____

DATE: 8-10-88

*See instructions on Reverse Side