

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

N. M. U. C. C. COPY
SUBMIT IN TRIPPLICATE
(One to Instructions
(One to side)

Form approved
Budget Bureau No. 42-R1424

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT-2" for such proposals.)

1. ☐ OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR R. J. L. L. L.

3. ADDRESS OF OPERATOR Box 300, McIntosh, Tenn., 37101

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface 650 ft. South line and 1175' from East line of Sec. 20

14. PERMIT NO. 3725-2E

15. ELEVATIONS (Show whether DT, ST, GR, etc.)

7. CONTRACT AGREEMENT NAME McIntosh

8. NAME OF LEASE NAME To McIntosh

9. WELL NO. 2

10. FIELD AND POOL, OR WILDCAT McIntosh (McIntosh)

11. SEC., T., R., S., OR BLM. AND SURVEY OR AREA 20-21-S-2E-E

12. COUNTY OR PARISH Elbert

13. STATE Mont.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐
FRACTURE TREAT ☐
SHOOT OR ACIDIZE ☐
REPAIR WELL ☐
(Other)

PULL OR ALTER CASING ☐
MULTIPLE COMPLETE ☐
ABANDON* ☐
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒
FRACTURE TREATMENT ☐
SHOOTING OR ACIDIZING ☐
(Other)

REPAIRING WELL ☐
ALTERING CASING ☐
ABANDONMENT* ☐

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

on June 3rd & 4th Ran 9 5/8" 36" Casing Set at 3050'. Cemented with 500 Sack 8% Sol (Filler), 1000 Sack 4% Sol & 100 Sack Red Root. Cement Circulated. after 6 hours Cement Settled to 240' of Surface. *Pumped 100 Sack 4% Sol w/1# Fluorid back to surface, after 36 hours pipe tested with 1500 psi pressure for 1 hour. pipe tested ok
*Pumped thru 1" pipe.

RECEIVED

JUN 16 1965

O. C. C.
ARTESIA, OFFICE

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

DATE

(This space for Federal or State office use)

APPROVED BY

TITLE

APPROVED

JUN 14 1965

RUDOLPH C. BAKER, JR.
ACTING DISTRICT ENGINEER

*See Instructions on Reverse Side

RECEIVED

JUN 1965

U. S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO