

INDIAN HILLS NO. 2

May 15, 1965 Spudded

May 18, 1965 Ran 8 jts. 13-3/8" - 48# casing
242 ft. set at 235 ft.
Cemented with 100 sx Incore- 6% gel - 1/4# Flocele - 4% HA-5
and 100 sx Incore Neat - 4% HA-5
Cement did not circulate
Plug down at 5:45 A.M. C.S.T.
Tagged cement at 89 ft.

May 19, 1965 Staged cement thru 1" pipe
Used 100 sx Incore - 4% C.C.
Brought cement back to 30 ft.
Cemented with 25 sx Trinity light weight 4% C.C. with 12-1/2# Gilsonite
per sack.
Brought cement back to surface
Job complete at 11:45 A.M. C.S.T.

June 4, 1965 Ran 92 jts. of 9-5/8" 36# casing
Set at 3050 ft.
Cemented with 500 sx 50/50 POZ 8% Gel - 1/4 lb. Flocele
1000 sx 50/50 POZ - 4% Gel - 1/4 lb. Flocele
100 sx Incore Neat - 1/4 lb. Flocele
Plug down at 7:15 A.M. M.S.T.
Cement circulated but dropped back.
Ran 1" pipe - found cement 240 ft. down.
Cemented thru 1" pipe, 100 sx Incore - 4% C.C. - 1/4 lb. Flocele
10 sx Second stage
Cement back to surface
Job complete at 3:15 M.S.T.

June 16, 1965 Lost circulation at 7411'
Mixing lost circulation material

June 17, 1965 Regained circulation
Getting ready to run logs and 5-1/2" casing

June 18, 1965 Ran 193 jts. of 5-1/2" - 17# casing
Set at 7372 ft. with packer shoe 38 ft. off bottom
Cemented with 855 sx Trinity light weight 12-1/2# Gilsonite per sack
and 150 sx Class "C" Cement

June 20, 1965 Picked up 3 drill collars, 228 joints 2-3/8" tubing
Went in hole - got stuck - couldn't pull loose
Ran Dia-Log back of tubing

June 21, 1965 Left 3 drill collars and 2 joints tubing in hole
Picked up 2-7/8" drill pipe and went in hole to fish for tubing and
collars - fished out same.
Came out of hole - stood 2-7/8" in derrick