

NEW MEXICO OIL CONSERVATION COMMISSION  
DRAWER DD  
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

|                                                                                                       |                           |                           |                                 |                 |                    |
|-------------------------------------------------------------------------------------------------------|---------------------------|---------------------------|---------------------------------|-----------------|--------------------|
| Operator <u>Transanto Co.</u>                                                                         |                           | Lease <u>Conoco state</u> |                                 | Well # <u>1</u> |                    |
| Location of Well                                                                                      | Unit <u>F 1775N 1980W</u> | Section <u>2</u>          | Township <u>22</u>              | Range <u>23</u> | County <u>Eddy</u> |
| Drilling Contractor                                                                                   | <u>Lowe &amp; Co. Rig</u> |                           | Type of Equipment <u>Rotary</u> |                 |                    |
| <p align="center"><u>APPROVED CASING PROGRAM</u></p> <p align="right">8000 Penn. Approved 8-30-65</p> |                           |                           |                                 |                 |                    |
| Size of Hole                                                                                          | Size of Casing            | Weight Per Foot           | New or Used                     | Depth           | Sacks Cement       |
| <u>15"</u>                                                                                            | <u>11 3/4</u>             | <u>42</u>                 |                                 | <u>375</u>      | <u>260 Cmc.</u>    |
| <u>10 5/8"</u>                                                                                        | <u>8 5/8"</u>             | <u>24</u>                 |                                 | <u>2300</u>     | <u>1000 Cmc.</u>   |
| <u>7 7/8</u>                                                                                          | <u>5 1/2</u>              | <u>14 + 15.5"</u>         |                                 | <u>8000</u>     | <u>350</u>         |
| Casing Data:                                                                                          |                           |                           |                                 |                 |                    |
| Surface <u>          </u> joints of <u>8 5/8</u> inch <u>24</u> # Grade <u>J-5 API New</u>            |                           |                           |                                 |                 |                    |
| (Approved) (Rejected) <u>          </u>                                                               |                           |                           |                                 |                 |                    |
| Inspected by <u>          </u> date <u>          </u>                                                 |                           |                           |                                 |                 |                    |
| Cementing Program                                                                                     |                           |                           |                                 |                 |                    |
| Size of hole <u>11</u> Size of Casing <u>8 5/8</u> Sacks cement required <u>          </u>            |                           |                           |                                 |                 |                    |
| Type of Shoe used <u>Float</u> Float collar used <u>Insert</u> Btm 3 jts welded <u>Yes</u>            |                           |                           |                                 |                 |                    |
| TD of hole <u>2100</u> Set <u>2280</u> Feet of <u>8 5/8</u> inch <u>24</u> # Grade <u>J-5</u>         |                           |                           |                                 |                 |                    |
| New-used csg. @ <u>2200</u> with <u>100</u> sacks neat cement around shoe + <u>200</u>                |                           |                           |                                 |                 |                    |
| + <u>          </u> sax <u>          </u> additives <u>          </u>                                 |                           |                           |                                 |                 |                    |
| Plug down @ <u>6:00</u> (AM) (PM) Date <u>9-7-65</u>                                                  |                           |                           |                                 |                 |                    |
| Cement circulated <u>Yes</u> No. of Sacks <u>400</u>                                                  |                           |                           |                                 |                 |                    |
| Cemented by <u>W. Bennett</u> Witnessed by <u>          </u>                                          |                           |                           |                                 |                 |                    |
| Temp. Survey ran @ <u>2:00</u> (AM) (PM) Date <u>9-8-65</u> top cement @ <u>100'</u>                  |                           |                           |                                 |                 |                    |
| Casing test @ <u>          </u> (AM) (PM) Date <u>          </u>                                      |                           |                           |                                 |                 |                    |
| Method Used <u>1000'</u> Witnessed by <u>          </u>                                               |                           |                           |                                 |                 |                    |
| Checked for shut off @ <u>5:15</u> (AM) (PM) Date <u>9-8-65</u>                                       |                           |                           |                                 |                 |                    |
| Method used <u>500'</u> Witnessed by <u>W. Bennett</u>                                                |                           |                           |                                 |                 |                    |
| Remarks: <u>at 200' (Depth to 350)</u>                                                                |                           |                           |                                 |                 |                    |
| <u>          </u>                                                                                     |                           |                           |                                 |                 |                    |
| <u>          </u>                                                                                     |                           |                           |                                 |                 |                    |
| <u>          </u>                                                                                     |                           |                           |                                 |                 |                    |