

7

Form 9-331
(May 1963)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPlicate
(Other instruct
verse side)

TE
re

Form approved.
Budget Bureau No. 42-R1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such purposes.)

1. OIL WELL ☐ GAS WELL ☒ OTHER ☐		5. LEASE DESIGNATION AND SERIAL NO. NM 070522 A	
2. NAME OF OPERATOR Ralph Lowe		6. IF INDIAN, ALLOTTEE OR TRIBE NAME	
3. ADDRESS OF OPERATOR Box 832, Midland, Texas 79701		7. UNIT AGREEMENT NAME	
4. LOCATION OF WELL. Report location clearly and in accordance with any State requirements. See also space below. At surface 500' from South & West Lines of Sec. 25		8. FARM OR LEASE NAME Indian Basin "C"	
10. FIELD AND POOL, OR WILDCAT Indian Basin (upper Penn)		9. WELL NO. 3	
11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA 25-21-S-23-E		12. COUNTY OR PARISH Eddy	
13. STATE New Mexico		14. ELEVATIONS (Show whether DF, RT, GR, etc.) 3793 GR.	

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
TEST WATER SHUT-OFF ☐	PULL OR ALTER CASING ☐	WATER SHUT-OFF ☒	REPAIRING WELL ☐
FRACTURE TREAT ☐	MULTIPLE COMPLETE ☐	FRACTURE TREATMENT ☐	ALTERING CASING ☐
SHOOT OR ACIDIZE ☐	ABANDON* ☐	SHOOTING OR ACIDIZING ☐	ABANDONMENT* ☐
REPAIR WELL ☐	CHANGE PLANS ☐	(Other) ☐	(Other) ☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

ON November 25, 1965 run 8 5/8" 24# J-55 Casing. Set at 1800'. Cemented with 600 Smp 12% Tel, 1/4# Flocele, 950 Smp 50/50 Posmix 4% Tel, 1/4# Flocele and 100 Smp Regular Neat. Plug down at 17:00 Midnight. Top of Cement at 525'. Cemented thru 1" pipe in 4 stages. 1st stage - 25 Smp Neat, 16% CC, 1 1/2 Sx Flocele No Fill. 2nd stage - 25 Smp Neat 16% CC, 1 1/2 Smp Flocele, 45' Fill up. 3rd stage - 50 Smp Neat 6% CC, 2 Smp Flocele, 126' Fill up. 4th stage - 120 Smp Neat 2% CC - Cement to Surface. After 36 hours Pipe tested w/1500# for 30 min. Pipe tested O.K.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

DATE

(This space for Federal or State office use)

APPROVED

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side

