

NO. OF COPIES RECEIVED	5
DISTRIBUTION	
SANTA FE	✓
FILE	✓
U.S.G.S.	
LAND OFFICE	
OPERATOR	3

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	State - 00-5108

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT DEPTH OR TO USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name NONE
2. Name of Operator TEXACO Inc. ✓	8. Farm or Lease Name State <del>TX</del> "DF" Gas Com.
3. Address of Operator P. O. Box 728 - Hobbs, New Mexico	9. Well No. 1
4. Location of Well UNIT LETTER J 1650 FEET FROM THE South LINE AND 1650 FEET FROM THE East LINE, SECTION 32 TOWNSHIP 21-S RANGE 23-E NMPM.	10. Field and Pool, or Wildcat Undesignated Indian
15. Elevation (Show whether DF, RT, GR, etc.) 4098' (D. F.)	12. County Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/> TEMPORARILY ABANDON <input type="checkbox"/> PULL OR ALTER CASING <input type="checkbox"/> OTHER <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/> CHANGE PLANS <input type="checkbox"/> OTHER <input type="checkbox"/>
REMEDIAL WORK <input type="checkbox"/> COMMENCE DRILLING OPNS. <input type="checkbox"/> CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/> PLUG AND ABANDONMENT <input type="checkbox"/> OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1108.

Total Depth - 2281'  
11 3/4" O. D. Casing Cemented at 267'

Ran 2263' of 8 5/8" O. D. Casing, 28.00 LB, H-40, NEW, and cemented at 2281' with 700 Sx. Trinity Lite Water Cement, plus 500 Sx. Class "C" neat. Plug at 2250'. Job complete 6:00 P. M. February 3, 1966.

Tested 8 5/8" O. D. Casing for 30 minutes with 1000 P. S. I. from 8:30 A. M. to 9:00 A. M. February 6, 1966. Tested O. K. Drilled cement plug and re-tested for 30 minutes with 1000 P. S. I. from 11:00 A. M. to 11:30 A. M. February 6, 1966. Tested O. K. Job complete 11:30 A. M. February 6, 1966.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Dan Gillett</u>	TITLE <u>Assistant District Superintendent</u>	DATE <u>February 10, 1966</u>
APPROVED BY <u>M. L. Armstrong</u>	TITLE <u>OIL AND GAS INSPECTOR</u>	DATE <u>FEB 14 1966</u>
CONDITIONS OF APPROVAL, IF ANY:		