

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPlicate*
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 42-R1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. ☐ OIL WELL ☐ GAS WELL ☒ OTHER
2. NAME OF OPERATOR Ralph Lowe
3. ADDRESS OF OPERATOR Box 832, Midland, Texas 79701

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface 1650' from South & West Lines of Sec. 28

RECEIVED

14. PERMIT NO. NOV 30 1965
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 378Y GR

5. LEASE DESIGNATION AND SERIAL NO. NM 03048Y

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME Indian Hills Unit

8. FARM OR LEASE NAME Indian Hills Unit

9. WELL NO. 4

10. FIELD AND POOL, OR WILDCAT Indian Basin (Upper Permian)

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA 28-21-S-24-E

12. COUNTY OR PARISH Eddy

13. STATE New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:
TEST WATER SHUT-OFF ☐ PULL OR ALTER CASING ☐
FRACTURE TREAT ☐ MULTIPLE COMPLETE ☐
SHOOT OR ACIDIZE ☐ ABANDON* ☐
REPAIR WELL ☐ CHANGE PLANS ☐
(Other) ☐
SUBSEQUENT REPORT OF:
WATER SHUT-OFF ☒ REPAIRING WELL ☐
FRACTURE TREATMENT ☐ ALTERING CASING ☐
SHOOTING OR ACIDIZING ☐ ABANDONMENT* ☐
(Other) Date Spudded
(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Well Spudded on November 16 @ 5:00 AM, 1965.
ON November 18, 1965 Ran 13 3/8" 48# Casing. Set at 218'. Cemented with 250 Sack incor, 2% Jel w 1/4# Flosel. Cement Circulated. Plug down at 9:30 AM. After 24 hours pipe tested with 1500# for 30 min. Pipe tested O.K.
ON November 23 Ran 8 7/8" 24# J-55 Casing. Set at 1800'. Cemented with 600 Sack 50/50 Posmix, 12% Jel. 1/4# Flosel, 950 Sack 50/50 Posmix, 4% Jel, 1/4# Flosel and 100 Sack Reg. Neat. Cement Circulated Plug down at 12:30 AM 11/24/65. Cement fell back to 40' of surface. Thru 1" Pipe Cemented with 100 Sack Reg. Incor. Cement Circulated after 36 hours pipe tested with 1500# for 30 minutes. Pipe Tested. O.K.

18. I hereby certify that the foregoing is true and correct
SIGNED E. L. Delaney TITLE agent DATE 11/26/65

(This space for Federal or State office use)

APPROVED BY [Signature] TITLE [Blank] DATE [Blank]
CONDITIONS OF APPROVAL, IF ANY:

APPROVED
NOV 25 1965
H. L. Delaney
ACTING DISTRICT ENGINEER

*See Instructions on Reverse Side