

Form 9-331
(May 1963)UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRI-CATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM-0349880

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different formation.
Use "APPLICATION FOR PERMIT—" for such proposals.)

7. UNIT AGREEMENT NAME

Walt Canyon Unit

8. FARM OR LEASE NAME

9. WELL NO.

3

10. FIELD AND POOL, OR WILDCAT

Wildcat

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 6-22S-25E NMPM

12. COUNTY OR PARISH

Eddy

13. STATE

N.M.

1. OIL ☐ GAS ☐
WELL WELL OTHER Drilling

2. NAME OF OPERATOR

The Atlantic Refining Company

3. ADDRESS OF OPERATOR

P. O. Box 1978, Roswell, New Mexico

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

720' FNL & 790' FWL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETION ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) Spud ☒REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Moved in & rigged up Lowe Drilling Company rig. Spudded well at 3:30 PM 2/27/66. Drilled 12-1/4" hole to 330' w/air-dust. Opened to 17-1/2" hole to 315'. Ran 9 jts of 13-3/8" OD 8R 48# H-40 ST&C new casing w/guide shoe and float collar = 291.01'. Set at 311.57' RKB. Cemented w/150 sx Incor + 4% gel, 3% CaCl & 1/4#/sk Flocele; followed by 100 sx Incor neat + 2% CaCl. Plug down at 9:00 AM 3/1/66. Cement circulated (75 sx). Tested casing to 800# for 30 min. after 19 hours WOC. O.K. & job complete at 4:30 AM 3/2/66. Resumed drilling - 12-1/4" hole.

18. I hereby certify that the foregoing is true and correct

SIGNED [Signature]TITLE Dist. Drilling Supervisor DATE 3-11-66

(This space for Federal or State office use)

APPROVED BY [Signature]

CONDITION OF APPROVAL, IF ANY:

TITLE _____

DATE _____

APPROVED
MARCH 1966
R. C. DELANEY
ACTING DISTRICT ENGINEER

*See Instructions on Reverse Side